



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work: Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

- 1.Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
- 2.Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
- 3.Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

005-20-000074

THIRD & PART BILL



TEJUS CONSULTANTS

CONSULTING ENGINEERS AND DESIGNERS

No.58 MIG, 6th Cross, 3rd Main

1st Stage, Basaveshwaranagar

Bangalore-560079

☎ 080 - 23287532

email: tejusconsultants@gmail.com



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work: Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

1.Improvements to roads and drains at Kogilu and surrounding area
in Ward No 05 Byatarayanapura sub division

PRE-MEASUREMENT

THIRD & PART BILL



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS

No.58 MIG, 6th Cross, 3rd Main


1st Stage, Basaveshwaranagar

Bangalore-560079

☎ 080 - 23287532

email: tejusconsultants@gmail.com

Bruhat Bengaluru Mahanagara Palike										
Bytarayanapura Sub Division										
Bill No :Third and Part Bill										
Name of Agency :- Benaka Developers & Project Pvt.Ltd.										
Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division										
BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 & 136 ,I No-19.1&17.4& 17.1) 5km lead= 57+2.0x1.28x5=69.80									
	New RCC Culvert									
	Thirumenahalli Mn Rd		1	9.10			2.60	1.80	42.59	
							Total Quantity		42.59	Cum
5	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. MORTH Specification No. 408 (P.No.254, I.No.34.1 of PW,P&IWTDS.R 2018-19)									
	New RCC Culvert									
	Thirumenahalli Mn Rd		1	9.10			2.60	0.15	3.55	
							Total Quantity		3.55	Cum
8	34.17 Providing and laying in position plain/Reinforced cement concrete M20 for sub structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine aggregates @ 0.46 cum machine mixed with super plasticisers @ 3 lts conforming to IS 9103-2008,concrete laid in layers, well compacted and providing weep holes wherever necessary. with necessary scaffolding, form work etc., including cost of labour, HOM curing etc., complete. (P.No.257, I.No.34.17 of PW, P&IWTDS.R 2018-19)									
	New RCC Culvert									
	Thirumenahalli Mn Rd									
	For Raft		1	9.10			2.40	0.25	5.46	
	For Wall		2	9.10			0.30	1.40	7.64	
	For Culvert Deck Slab		1	9.10			2.40	0.25	5.46	
							Total Quantity		18.56	Cum



11/11/2021
Assistant Engineer
BENAKA DEVELOPERS AND PROJECT PVT. LTD.

11/11/2021
Assistant Executive Engineer
BENAKA DEVELOPERS AND PROJECT PVT. LTD.

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200.TMT Bars Fe 500 (P.No.229, I.No.28.8.2 of PW, P&I WTD SR 2018-19)									
	New RCC Culvert									
	Thirumenahalli Mn Rd									
							Unit weight of steel / meter			
	12 mm main U									
	inner main bars		74.0	4.70			0.889		309.16	
	outer main bars		74.0	5.60			0.889		368.36	
	Distribution bars									
	10mm Dia bars									
	inner main bars		28.0	9.10			0.617		157.21	
	outer main bars		33.0	9.10			0.617		185.29	
	Chairs 8mm		50	0.30			0.395		5.93	
	For Culvert Deck Slab									
	Bottom Main Bar									
	Top 12mm Dia Bars		92	2.63			0.889		215.08	
	Distribution Bar									
	10mm Dia. Bars		25	9.05			0.617		139.60	
									1380.61	
									Total Quantity	1.38 Tonne
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/Sqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.158, I.No.21.6 of PW, P&I WTD SR 2018-19)									
	9th Cross Road									
	0.00 15.00		1	15.00	5.20	5.30	5.25		78.75	
	15.00 25.00		1	10.00	5.30	6.40	5.85		58.50	
	25.00 37.00		1	12.00	6.40	6.45	6.43		77.10	
	37.00 40.00		1	3.00	6.00	6.00	6.00		18.00	
	40.00 55.00		1	15.00	5.20	5.25	5.23		78.38	
	55.00 70.00		1	15.00	5.20	5.20	5.20		78.00	
	70.00 85.00		1	15.00	5.45	5.50	5.48		82.13	
	85.00 100.00		1	15.00	5.40	5.40	5.40		81.00	551.85

Jeju Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	100.00	111.00		1	11.00	5.40	5.45	5.43		59.68	
	111.00	112.00		1	1.00	5.50	6.80	6.15		6.15	
	112.00	117.20		0	0.00	0.00	0.00	0.00		0.00	c/s Rd
	117.20	119.00		1	1.80	6.80	5.65	6.23		11.21	
	119.00	126.00		1	7.00	5.65	5.30	5.48		38.33	
	126.00	140.00		1	14.00	5.30	5.20	5.25		73.50	
	140.00	155.00		1	15.00	5.20	5.40	5.30		79.50	
	155.00	170.00		1	15.00	5.40	5.40	5.40		81.00	
	170.00	190.00		1	20.00	5.40	5.10	5.25		105.00	
	190.00	205.00		1	15.00	5.10	5.40	5.25		78.75	
	205.00	220.00		1	15.00	5.40	5.30	5.35		80.25	
	220.00	238.00		1	18.00	5.30	5.30	5.30		95.40	
	238.00	257.00		1	19.00	4.85	4.90	4.88		92.63	
	257.00	258.00		1	1.00	4.90	4.90	4.90		4.90	
	258.00	270.00		1	12.00	5.10	5.15	5.13		61.50	
	270.00	279.00		1	9.00	5.75	6.50	6.13		55.13	
Manhole Deductions											
	MH-1			-1			0.64			-0.64	
	MH-2			-1			0.64			-0.64	
	MH-3			-1			0.64			-0.64	
	MH-4			-1			0.64			-0.64	
	MH-5			-1			0.64			-0.64	
6th E Cross Road											
	0.00	10.00		1	10.00	5.35	5.50	5.43		54.25	
	10.00	20.30		1	10.30	5.50	5.60	5.55		57.17	
	20.30	29.50		0	0.00	0.00	0.00	0.00		0.00	6th c/s Rd
	29.50	45.00		1	15.50	5.30	5.10	5.20		80.60	
	45.00	60.00		1	15.00	5.10	5.30	5.20		78.00	
	60.00	75.00		1	15.00	5.30	5.30	5.30		79.50	
	75.00	88.50		1	13.50	5.30	5.60	5.45		73.58	
Cross Road B/W 6th E and 6th D Road											
	0.00	6.00		1	6.00	2.70	3.80	3.25		19.50	
	6.00	7.00		1	1.00	3.80	3.90	3.85		3.85	
	7.00	30.00		1	23.00	3.90	4.20	4.05		93.15	
	30.00	36.50		1	6.50	4.20	4.30	4.25		27.63	
Manhole Deductions											
	MH-1			-1			0.64			-0.64	
6th D Cross Road											
	0.00	2.20		1	2.20	4.30	5.70	5.00		11.00	
	2.20	7.00		1	4.80	5.70	5.45	5.58		26.76	
	7.00	15.00		1	8.00	5.45	5.90	5.68		45.40	
				1	15.00	5.90	5.60	5.75		86.25	165.71

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	30.00	45.00		1	15.00	5.60	5.50	5.55		83.25	
	45.00	60.00		1	15.00	5.50	5.40	5.45		81.75	
	60.00	65.50		1	5.50	5.40	5.50	5.45		29.98	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
6th C Cross Road											
	0.00	7.00		1	7.00	6.40	5.70	6.05		42.35	
	7.00	15.00		1	8.00	5.70	5.10	5.40		43.20	
	15.00	23.00		1	8.00	5.10	6.00	5.55		44.40	
	23.00	30.00		1	7.00	6.00	5.40	5.70		39.90	
	30.00	45.00		1	15.00	5.40	5.40	5.40		81.00	
	45.00	49.50		1	4.50	5.40	6.00	5.70		25.65	
	49.50	58.80		0	0.00	0.00	0.00	0.00		0.00	c/s Rd
	58.80	70.00		1	11.20	5.60	5.55	5.58		62.44	
	70.00	85.00		1	15.00	5.55	5.40	5.48		82.13	
	85.00	86.00		1	1.00	5.40	6.70	6.05		6.05	
	86.00	92.60		1	6.60	6.70	6.40	6.55		43.23	
Deduct (Water Controlling Chamber)											
				-1	2.00			1.60		-3.20	
Cross Road B/W 6th C and 6th B											
	0.00	3.00		1	3.00	4.00	3.10	3.55		10.65	
	3.00	9.00		1	6.00	3.10	4.15	3.63		21.75	
	9.00	15.00		1	6.00	4.15	3.80	3.98		23.85	
	15.00	27.00		1	12.00	3.80	4.25	4.03		48.30	
	27.00	35.40		0	0.00	0.00	0.00	0.00		0.00	c/s Rd
	35.40	45.00		1	5.90	5.90	6.00	5.95		35.11	
	45.00	47.00		1	2.00	6.00	6.50	6.25		12.50	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
6th A Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	Culvert
	1.50	15.00		1	13.50	3.80	3.85	3.83		51.64	
	15.00	30.40		1	15.40	3.85	3.80	3.83		58.91	
6th B Cross Road											
	0.00	1.20		0	0.00	0.00	0.00	0.00		0.00	Culvert
	1.20	15.00		1	13.80	5.72	5.50	5.61		77.42	
	15.00	30.00		1	15.00	5.50	5.70	5.60		84.00	
	30.00	45.00		1	15.00	5.70	5.60	5.65		84.75	
	45.00	49.00		1	4.00	5.60	6.00	5.80		23.20	1192.28

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	49.00	54.00		0	0.00	0.00	0.00	0.00		0.00	c/s Rd
	54.00	55.00		1	1.00	7.10	5.80	6.45		6.45	
	55.00	65.20		1	10.20	5.80	5.45	5.63		57.38	
Deduct (Water Controlling Chamber)											
				-1	2.00			1.60		-3.20	
Manhole Deductions											
	MH-1			-1			0.64			-0.64	
	MH-2			-1			0.64			-0.64	
5th Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	Culvert
	1.50	15.00		1	13.50	5.55	5.50	5.53		74.59	
	15.00	30.00		1	15.00	5.50	5.40	5.45		81.75	
	30.00	38.00		1	8.00	5.40	5.90	5.65		45.20	
	38.00	50.00		1	12.00	5.90	5.40	5.65		67.80	
	50.00	65.00		1	15.00	5.40	5.35	5.38		80.63	
	65.00	80.00		1	15.00	5.35	4.90	5.13		76.88	
	80.00	95.00		1	15.00	4.90	4.90	4.90		73.50	
	95.00	109.70		1	14.70	4.90	5.00	4.95		72.77	
4th Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	Culvert
	1.50	15.00		1	13.50	5.20	4.80	5.00		67.50	
	15.00	30.00		1	15.00	4.80	4.80	4.80		72.00	
	30.00	45.00		1	15.00	4.80	5.10	4.95		74.25	
	45.00	60.00		1	15.00	5.10	5.40	5.25		78.75	
	60.00	75.00		1	15.00	5.40	6.15	5.78		86.63	
	75.00	90.00		1	15.00	6.15	6.20	6.18		92.63	
	90.00	100.00		1	10.00	6.20	6.10	6.15		61.50	
	100.00	111.60		1	11.60	6.10	6.50	6.30		73.08	
Manhole Deductions											
	MH-1			-1			0.64			-0.64	
3rd Cross Road(Shri Bramha Lingeshwara Condiments)											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	Culvert
	1.50	10.00		1	8.50	6.10	6.30	6.20		52.70	
	10.00	18.00		1	8.00	6.30	6.40	6.35		50.80	
1st Cross Road											
	0.00	2.00		1	2.00	6.20	5.60	5.90		11.80	
	2.00	15.00		1	13.00	5.60	5.85	5.73		74.43	
	15.00	30.00		1	15.00	5.85	5.40	5.63		84.38	
	30.00	45.00		1	15.00	5.40	5.50	5.45		81.75	
	45.00	60.00		1	15.00	5.50	5.45	5.48		82.13	2676.12

Jejus Consultants

Assistant Engineer

Assistant Executive Engineer

Byatarayanapura sub division

Jesus Consultants

~~Assistant Engineer~~

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
Manhole Deductions										
	MH-1		-1			0.64			-0.64	
	MH-2		-1			0.64			-0.64	
	MH-3		-1			0.64			-0.64	
	MH-4		-1			0.64			-0.64	
	MH-5		-1			0.64			-0.64	
6th E Cross Road										
	0.00 10.00		1	10.00	5.35	5.50	5.43		54.25	
	10.00 20.30		1	10.30	5.50	5.60	5.55		57.17	
	20.30 29.50		0	0.00	0.00	0.00	0.00		0.00	
	29.50 45.00		1	15.50	5.30	5.10	5.20		80.60	
	45.00 60.00		1	15.00	5.10	5.30	5.20		78.00	
	60.00 75.00		1	15.00	5.30	5.30	5.30		79.50	
	75.00 88.50		1	13.50	5.30	5.60	5.45		73.58	
Cross Road B/W 6th E and 6th D Road										
	0.00 6.00		1	6.00	2.70	3.80	3.25		19.50	
	6.00 7.00		1	1.00	3.80	3.90	3.85		3.85	
	7.00 30.00		1	23.00	3.90	4.20	4.05		93.15	
	30.00 36.50		1	6.50	4.20	4.30	4.25		27.63	
Manhole Deductions										
	MH-1		-1			0.64			-0.64	
6th D Cross Road										
	0.00 2.20		1	2.20	4.30	5.70	5.00		11.00	
	2.20 7.00		1	4.80	5.70	5.45	5.58		26.76	
	7.00 15.00		1	8.00	5.45	5.90	5.68		45.40	
	15.00 30.00		1	15.00	5.90	5.60	5.75		86.25	
	30.00 45.00		1	15.00	5.60	5.50	5.55		83.25	
	45.00 60.00		1	15.00	5.50	5.40	5.45		81.75	
	60.00 65.50		1	5.50	5.40	5.50	5.45		29.98	
Manhole Deductions										
	MH-1		-1			0.64			-0.64	
6th C Cross Road										
	0.00 7.00		1	7.00	6.40	5.70	6.05		42.35	
	7.00 15.00		1	8.00	5.70	5.10	5.40		43.20	
	15.00 23.00		1	8.00	5.10	6.00	5.55		44.40	
	23.00 30.00		1	7.00	6.00	5.40	5.70		39.90	
	30.00 45.00		1	15.00	5.40	5.40	5.40		81.00	
	45.00 49.50		1	4.50	5.40	6.00	5.70		25.65	
	49.50 58.80		0	0.00	0.00	0.00	0.00		0.00	
	58.80 70.00		1	11.20	5.60	5.55	5.58		62.44	
	70.00 85.00		1	15.00	5.55	5.40	5.48		82.13	13+8.21

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

Byatarayanapura sub division											
BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	85.00	86.00		1	1.00	5.40	6.70	6.05		6.05	
	86.00	92.60		1	6.60	6.70	6.40	6.55		43.23	
Deduct (Water Controlling Chamber)											
				-1	2.00			1.60		-3.20	
Cross Road B/W 6th C and 6th B											
	0.00	3.00		1	3.00	4.00	3.10	3.55		10.65	
	3.00	9.00		1	6.00	3.10	4.15	3.63		21.75	
	9.00	15.00		1	6.00	4.15	3.80	3.98		23.85	
	15.00	27.00		1	12.00	3.80	4.25	4.03		48.30	
	27.00	35.40		0	0.00	0.00	0.00	0.00		0.00	x
	35.40	45.00		1	5.90	5.90	6.00	5.95		35.11	
	45.00	47.00		1	2.00	6.00	6.50	6.25		12.50	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
6th A Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	x
	1.50	15.00		1	13.50	3.80	3.85	3.83		51.64	
	15.00	30.40		1	15.40	3.85	3.80	3.83		58.91	
6th B Cross Road											
	0.00	1.20		0	0.00	0.00	0.00	0.00		0.00	x
	1.20	15.00		1	13.80	5.72	5.50	5.61		77.42	
	15.00	30.00		1	15.00	5.50	5.70	5.60		84.00	
	30.00	45.00		1	15.00	5.70	5.60	5.65		84.75	
	45.00	49.00		1	4.00	5.60	6.00	5.80		23.20	
	49.00	54.00		0	0.00	0.00	0.00	0.00		0.00	x
	54.00	55.00		1	1.00	7.10	5.80	6.45		6.45	
	55.00	65.20		1	10.20	5.80	5.45	5.63		57.38	
Deduct (Water Controlling Chamber)											
				-1	2.00			1.60		-3.20	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
5th Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	x
	1.50	15.00		1	13.50	5.55	5.50	5.53		74.59	
	15.00	30.00		1	15.00	5.50	5.40	5.45		81.75	
	30.00	38.00		1	8.00	5.40	5.90	5.65		45.20	
	38.00	50.00		1	12.00	5.90	5.40	5.65		67.80	
	50.00	65.00		1	15.00	5.40	5.35	5.38		80.63	986.19

Rejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	65.00	80.00		1	15.00	5.35	4.90	5.13		76.88	
	80.00	95.00		1	15.00	4.90	4.90	4.90		73.50	
	95.00	109.70		1	14.70	4.90	5.00	4.95		72.77	
	4th Cross Road										
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	
	1.50	15.00		1	13.50	5.20	4.80	5.00		67.50	
	15.00	30.00		1	15.00	4.80	4.80	4.80		72.00	
	30.00	45.00		1	15.00	4.80	5.10	4.95		74.25	
	45.00	60.00		1	15.00	5.10	5.40	5.25		78.75	
	60.00	75.00		1	15.00	5.40	6.15	5.78		86.63	
	75.00	90.00		1	15.00	6.15	6.20	6.18		92.63	
	90.00	100.00		1	10.00	6.20	6.10	6.15		61.50	
	100.00	111.60		1	11.60	6.10	6.50	6.30		73.08	
	Manhole Deductions										
	MH-1			-1				0.64		-0.64	
	3rd Cross Road(Shri Bramha Lingeshwara Condiments)										
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	
	1.50	10.00		1	8.50	6.10	6.30	6.20		52.70	
	10.00	18.00		1	8.00	6.30	6.40	6.35		50.80	
	1st Cross Road										
	0.00	2.00		1	2.00	6.20	5.60	5.90		11.80	
	2.00	15.00		1	13.00	5.60	5.85	5.73		74.43	
	15.00	30.00		1	15.00	5.85	5.40	5.63		84.38	
	30.00	45.00		1	15.00	5.40	5.50	5.45		81.75	
	45.00	60.00		1	15.00	5.50	5.45	5.48		82.13	
	60.00	72.50		1	12.50	5.45	5.70	5.58		69.69	
	72.50	74.00		0	0.00	0.00	0.00	0.00		0.00	
	74.00	75.80		1	1.80	6.60	6.60	6.60		11.88	
	75.80	86.00		0	0.00	0.00	0.00	0.00		0.00	
	86.00	87.00		1	1.00	6.50	6.55	6.53		6.53	
	87.00	88.50		1	1.50	6.55	4.45	5.50		8.25	
	88.50	100.00		1	11.50	4.45	4.75	4.60		52.90	
	100.00	115.00		1	15.00	4.75	4.60	4.68		70.13	1486.18
	Total Quantity									5295.34	Sqm



Assistant Engineer
21/2/2022

Assistant Executive Engineer
21/2/2022



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work: Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

1.Improvements to roads and drains at Kogilu and surrounding area
in Ward No 05 Byatarayanapura sub division

DETAILED-MEASUREMENT

THIRD & PART BILL



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Bruhat Bengaluru Mahanagara Palike
Byatarayanapura Sub Division

Bill No : Third and Part Bill

Name of Agency :- Benaka Developers & Project Pvt.Ltd.

Name of Work :- Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub Division

BOQ Item No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 & 136 ,I No-19.1&17.4& 17.1) 5km lead= $57+2.0 \times 1.28 \times 5 = 69.80$											

Measurements recorded on

Qty vide Pre measurement sheet page no. <i>page 1</i>												
									Total Quantity	42.59	Cum	234.00
												9,966.00

5 KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. MORTH Specification No. 408 (P.No.254, I.No.34.1 of PW,P&I WTD S.R 2018-19)

Measurements recorded on

Qty vide Pre measurement sheet page no. <i>1</i>												
									Total Quantity	3.55	Cum	4,516.00
												16,027.00

8 34.17 Providing and laying in position plain/Reinforced cement concrete M20 for sub structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine aggregates @ 0.46 cum machine mixed with super plasticisers @ 3 lts conforming to IS 9103-2008, concrete laid in layers, well compacted and providing weep holes wherever necessary. with necessary scaffolding, form work etc., including cost of labour, HOM curing etc., complete. (P.No.257, I.No.34.17 of PW, P&I WTD SR 2018-19)

Measurements recorded on

Qty vide Pre measurement sheet page no. <i>1</i>												
									Total Quantity	18.56	Cum	5,320.00
												98,760.00

9 KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200.TMT Bars Fe 500 (P.No.229, I.No.28.8.2 of PW, P&I WTD SR 2018-19)

Measurements recorded on

Qty vide Pre measurement sheet page no. <i>2</i>												
									Total Quantity	1.38	Tonne	72,897.00
												1,00,642.00



[Signature]
Assistant Engineer

[Signature]
Assistant Executive Engineer

Item of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatar division

BOQ Item No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglSqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.158, I.No.21.6 of PW,P&I WTD SR 2018-19)											

Measurements recorded on

Qty vide Pre measurement sheet page no . 2 to 6									Total Quantity	5295.34	Sqm	29.00	1,53,565.00
---	--	--	--	--	--	--	--	--	----------------	---------	-----	-------	-------------

16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 Sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.158 I.No.21.7 of PW,P&I WTD SR of 2018-19)											
----	--	--	--	--	--	--	--	--	--	--	--	--

Measurements recorded on

Qty vide Pre measurement sheet page no . 6 to 9									Total Quantity	5295.34	Sqm	12.00	63,544.00
---	--	--	--	--	--	--	--	--	----------------	---------	-----	-------	-----------

18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (P.No.170, I.No.21.78.12 of PW,P&I WTD SR 2018-19) As per Issue rate dated: 03/01/2020											
----	--	--	--	--	--	--	--	--	--	--	--	--

9th Cross Road													
0.00	15.00		1	15.00	5.20	5.30	5.25	0.04	3.15				
15.00	25.00		1	10.00	5.30	6.40	5.85	0.04	2.34				
25.00	37.00		1	12.00	6.40	6.45	6.43	0.04	3.08				
37.00	40.00		1	3.00	6.00	6.00	6.00	0.04	0.72				
40.00	55.00		1	15.00	5.20	5.25	5.23	0.04	3.14				
55.00	70.00		1	15.00	5.20	5.20	5.20	0.04	3.12				
70.00	85.00		1	15.00	5.45	5.50	5.48	0.04	3.29				
85.00	100.00		1	15.00	5.40	5.40	5.40	0.04	3.24				
100.00	111.00		1	11.00	5.40	5.45	5.43	0.04	2.39				
111.00	112.00		0	1.00	5.50	6.80	6.15	0.04	0.25				
112.00	117.20		0	0.00	0.00	0.00	0.00	0.04	0.00				
117.20	119.00		1	1.80	6.80	5.65	6.23	0.04	0.45				
119.00	126.00		1	7.00	5.65	5.30	5.48	0.04	1.53				
126.00	140.00		1	14.00	5.30	5.20	5.25	0.04	2.94				
140.00	155.00		1	15.00	5.20	5.40	5.30	0.04	3.18				
155.00	170.00		1	15.00	5.40	5.40	5.40	0.04	3.24				
170.00	190.00		1	20.00	5.40	5.10	5.25	0.04	4.20				
190.00	205.00		1	15.00	5.10	5.40	5.25	0.04	3.15				
205.00	220.00		1	15.00	5.40	5.30	5.35	0.04	3.21				
220.00	238.00		1	18.00	5.30	5.30	5.30	0.04	3.82				

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	238.00	257.00		1	19.00	4.85	4.90	4.88	0.04	3.71			
	257.00	258.00		1	1.00	4.90	4.90	4.90	0.04	0.20			
	258.00	270.00		1	12.00	5.10	5.15	5.13	0.04	2.46			
	270.00	279.00		1	9.00	5.75	6.50	6.13	0.04	2.21			
	Manhole Deductions												
	MH-1			-1			0.64		0.04	-0.03			
	MH-2			-1			0.64		0.04	-0.03			
	MH-3			-1			0.64		0.04	-0.03			
	MH-4			-1			0.64		0.04	-0.03			
	MH-5			-1			0.64		0.04	-0.03			
	6th E Cross Road												
	0.00	10.00		1	10.00	5.35	5.50	5.43	0.04	2.17			
	10.00	20.30		1	10.30	5.50	5.60	5.55	0.04	2.29			
	20.30	29.50		0	0.00	0.00	0.00	0.00	0.04	0.00			
	29.50	45.00		1	15.50	5.30	5.10	5.20	0.04	3.22			
	45.00	60.00		1	15.00	5.10	5.30	5.20	0.04	3.12			
	60.00	75.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	75.00	88.50		1	13.50	5.30	5.60	5.45	0.04	2.94			
	Cross Road B/W 6th E and 6th D Road												
	0.00	6.00		1	6.00	2.70	3.80	3.25	0.04	0.78			
	6.00	7.00		1	1.00	3.80	3.90	3.85	0.04	0.15			
	7.00	30.00		1	23.00	3.90	4.20	4.05	0.04	3.73			
	30.00	36.50		1	6.50	4.20	4.30	4.25	0.04	1.11			
	Manhole Deductions												
	MH-1			-1			0.64		0.04	-0.03			
	6th D Cross Road												
	0.00	2.20		1	2.20	4.30	5.70	5.00	0.04	0.44			
	2.20	7.00		1	4.80	5.70	5.45	5.58	0.04	1.07			
	7.00	15.00		1	8.00	5.45	5.90	5.68	0.04	1.82			
	15.00	30.00		1	15.00	5.90	5.60	5.75	0.04	3.45			
	30.00	45.00		1	15.00	5.60	5.50	5.55	0.04	3.33			
	45.00	60.00		1	15.00	5.50	5.40	5.45	0.04	3.27			
	60.00	65.50		1	5.50	5.40	5.50	5.45	0.04	1.20			
	Manhole Deductions												
	MH-1			-1			0.64		0.04	-0.03			
	6th C Cross Road												
	0.00	7.00		1	7.00	6.40	5.70	6.05	0.04	1.69			
	7.00	15.00		1	8.00	5.70	5.10	5.40	0.04	1.73			
	15.00	23.00		1	8.00	5.10	6.00	5.55	0.04	1.78			
	23.00	30.00		1	7.00	6.00	5.40	5.70	0.04	1.60			
	30.00	45.00		1	15.00	5.40	5.40	5.40	0.04	3.24			
	45.00	49.50		1	4.50	5.40	6.00	5.70	0.04	1.03			
	49.50	58.80		0	0.00	0.00	0.00	0.00	0.04	0.00			
	58.80	70.00		1	11.20	5.60	5.55	5.58	0.04	2.50			
	70.00	85.00		1	15.00	5.55	5.40	5.48	0.04	3.29			
	85.00	86.00		1	1.00	5.40	6.70	6.05	0.04	0.24			
	86.00	92.60		1	6.60	6.70	6.40	6.55	0.04	1.73			
	Deduct (Water Controlling Chamber)												
				1	2.00			1.60	0.04	-0.13			

Tejus Consultants

Assistant Engineer

64-34

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division

BOQ Item No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Cross Road B/W 6th C and 6th B											
	0.00	3.00		1	3.00	4.00	3.10	3.55	0.04	0.43		
	3.00	9.00		1	6.00	3.10	4.15	3.63	0.04	0.87		
	9.00	15.00		1	6.00	4.15	3.80	3.98	0.04	0.95		
	15.00	27.00		1	12.00	3.80	4.25	4.03	0.04	1.93		
	27.00	35.40		0	0.00	0.00	0.00	0.00	0.04	0.00		
	35.40	45.00		1	5.90	5.90	6.00	5.95	0.04	1.40		
	45.00	47.00		1	2.00	6.00	6.50	6.25	0.04	0.50		
	Manhole Deductions											
	MH-1			-1			0.64	0.04	-0.03			
				-1			0.64	0.04	-0.03			
	6th A Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00	0.04	0.00		
	1.50	15.00		1	13.50	3.80	3.85	3.83	0.04	2.07		
	15.00	30.40		1	15.40	3.85	3.80	3.83	0.04	2.36		
	6th B Cross Road											
	0.00	1.20		0	0.00	0.00	0.00	0.00	0.04	0.00		
	1.20	15.00		1	13.80	5.72	5.50	5.61	0.04	3.10		
	15.00	30.00		1	15.00	5.50	5.70	5.60	0.04	3.36		
	30.00	45.00		1	15.00	5.70	5.60	5.65	0.04	3.39		
	45.00	49.00		1	4.00	5.60	6.00	5.80	0.04	0.93		
	49.00	54.00		0	0.00	0.00	0.00	0.00	0.04	0.00		
	54.00	55.00		1	1.00	7.10	5.80	6.45	0.04	0.26		
	55.00	65.20		1	10.20	5.80	5.45	5.63	0.04	2.30		
	Deduct (Water Controlling Chamber)											
				-1	2.00			1.60	0.04	-0.13		
	Manhole Deductions											
	MH-1			-1			0.64	0.04	-0.03			
	MH-2			-1			0.64	0.04	-0.03			
	5th Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00	0.04	0.00		
	1.50	15.00		1	13.50	5.55	5.50	5.53	0.04	2.98		
	15.00	30.00		1	15.00	5.50	5.40	5.45	0.04	3.27		
	30.00	38.00		1	8.00	5.40	5.90	5.65	0.04	1.81		
	38.00	50.00		1	12.00	5.90	5.40	5.65	0.04	2.71		
	50.00	65.00		1	15.00	5.40	5.35	5.38	0.04	3.23		
	65.00	80.00		1	15.00	5.35	4.90	5.13	0.04	3.08		
	80.00	95.00		1	15.00	4.90	4.90	4.90	0.04	2.94		
	95.00	109.70		1	14.70	4.90	5.00	4.95	0.04	2.91		
	4th Cross Road											
	0.00	1.50		0	0.00	0.00	0.00	0.00	0.04	0.00		
	1.50	15.00		1	13.50	5.20	4.80	5.00	0.04	2.70		
	15.00	30.00		1	15.00	4.80	4.80	4.80	0.04	2.88		
	30.00	45.00		1	15.00	4.80	5.10	4.95	0.04	2.97		
	45.00	60.00		1	15.00	5.10	5.40	5.25	0.04	3.15		
	60.00	75.00		1	15.00	5.40	6.15	5.78	0.04	3.47		
	75.00	90.00		1	15.00	6.15	6.20	6.18	0.04	3.71		
	90.00	100.00		1	10.00	6.20	6.10	6.15	0.04	2.46		

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	Chainage												
	100.00	111.60		1	11.60	6.10	6.50	6.30	0.04	2.92			
Manhole Deductions													
	MH-1			-1				0.64	0.04	-0.03			
3rd Cross Road(Shri Bramha Lingeshwara Condiments)													
	0.00	1.50		0	0.00	0.00	0.00	0.00	0.04	0.00			
	1.50	10.00		1	8.50	6.10	6.30	6.20	0.04	2.11			
	10.00	18.00		1	8.00	6.30	6.40	6.35	0.04	2.03			
1st Cross Road													
	0.00	2.00		1	2.00	6.20	5.60	5.90	0.04	0.47			
	2.00	15.00		1	13.00	5.60	5.85	5.73	0.04	2.98			
	15.00	30.00		1	15.00	5.85	5.40	5.63	0.04	3.38			
	30.00	45.00		1	15.00	5.40	5.50	5.45	0.04	3.27			
	45.00	60.00		1	15.00	5.50	5.45	5.48	0.04	3.29			
	60.00	72.50		1	12.50	5.45	5.70	5.58	0.04	2.79			
	72.50	74.00		0	0.00	0.00	0.00	0.00	0.04	0.00			
	74.00	75.80		1	1.80	6.60	6.60	6.60	0.04	0.48			
	75.80	86.00		0	0.00	0.00	0.00	0.00	0.04	0.00			
	86.00	87.00		1	1.00	6.50	6.55	6.53	0.04	0.26			
	87.00	88.50		1	1.50	6.55	4.45	5.50	0.04	0.33			
	88.50	100.00		1	11.50	4.45	4.75	4.60	0.04	2.12			
	100.00	115.00		1	15.00	4.75	4.60	4.68	0.04	2.81			
Total Quantity										211.81	Cum	8,613.76	18,24,510.00

19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per Sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)
----	--

9th Cross Road

Edge Line	2	273.80
Centre Line	0.50	273.80

6th E Cross Road

Edge Line		2	79.30
Centre Line		0.50	79.30

Cross Road B/W 6th E and 6th D Road

Edge Line		2	36.50
Centre Line		0.50	36.50

6th D Cross Road				
Edge Line			2	65.50

Centre Line		0.50	65.50
6th C Cross Road			

Edge Line		2	83.30
Centre Line		0.50	83.30

Cross Road B/W 6th C and 6th B

Centre Line	0.50	34.90
-------------	------	-------

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	6th A Cross Road											
	Edge Line		2	28.90			0.10		5.78			
	Centre Line		0.50	28.90			0.10		1.45			
	6th B Cross Road											
	Edge Line		2	59.00			0.10		11.80			
	Centre Line		0.50	59.00			0.10		2.95			
	5th Cross Road											
	Edge Line		2	108.20			0.10		21.64			
	Centre Line		0.50	108.20			0.10		5.41			
	4th Cross Road											
	Edge Line		2	110.10			0.10		22.02			
	Centre Line		0.50	110.10			0.10		5.51			
	3rd Cross Road(Shri Bramha Lingeshwara Condiments)											
	Edge Line		2	16.50			0.10		3.30			
	Centre Line		0.50	16.50			0.10		0.83			
	1st Cross Road											
	Edge Line		2	103.30			0.10		20.66			
	Centre Line		0.50	103.30			0.10		5.17			
									106.50			
							Total Quantity		249.83	Sqm	458.00	1,14,420.00
										Total Amount		23,81,434.00
										Add 12% GST		2,85,772.08
										Grand Total Amount		26,67,206.08



12/2/22
Assistant Engineer

Assistant Executive Engineer



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work: Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

2.Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.

PRE-MEASUREMENT

THIRD & PART BILL



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS

No.58 MIG, 6th Cross, 3rd Main

1st Stage, Basaveshwaranagar

Bangalore-560079

☎ 080 - 23287532

email: tejusconsultants@gmail.com

Bytarayanapura Sub Division

Byatarayanapura sub division

Scanned with CamScanner

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BYPALAYANAPURA SUB DIVISION											
BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	45.00	60.00		1	15.00	5.30	5.20	5.25		78.75	
	60.00	75.00		1	15.00	5.20	5.10	5.15		77.25	
	75.00	90.00		1	15.00	5.10	5.30	5.20		78.00	
	90.00	105.00		1	15.00	5.30	5.50	5.40		81.00	
	105.00	120.00		1	15.00	5.50	5.50	5.50		82.50	
	120.00	125.00		1	5.00	5.50	5.80	5.65		28.25	
	125.00	140.00		1	15.00	5.80	5.55	5.68		85.13	
	140.00	146.00		1	6.00	5.55	5.50	5.53		33.15	
	146.00	148.00		1	2.00	5.50	5.80	5.65		11.30	
Manhole Deductions											
MH-1 @Ch:39			-1				2.01			-2.01	
MH-2 @Ch:92			-1				2.01			-2.01	
MH-3 @Ch:118			-1				2.01			-2.01	
7th c/s Rd MS nagara											
	0.00	2.00		1	2.00	5.70	5.60	5.65		11.30	
	2.00	15.00		1	13.00	5.60	5.20	5.40		70.20	
	15.00	30.00		1	15.00	5.20	5.10	5.15		77.25	
	30.00	45.00		1	15.00	5.10	5.40	5.25		78.75	
	45.00	60.00		1	15.00	5.40	5.20	5.30		79.50	
	60.00	75.00		1	15.00	5.20	5.50	5.35		80.25	
	75.00	90.00		1	15.00	5.50	5.70	5.60		84.00	
	90.00	105.00		1	15.00	5.70	5.70	5.70		85.50	
	105.00	120.00		1	15.00	5.70	5.30	5.50		82.50	
	120.00	135.00		1	15.00	5.30	5.60	5.45		81.75	
	135.00	144.00		1	9.00	5.60	5.60	5.60		50.40	
	144.00	146.30		1	2.30	5.60	6.90	6.25		14.38	
	146.30	151.00		0	0.00	0.00	0.00	0.00		0.00	1st Mn MS nagar
	151.00	153.00		1	2.00	7.00	5.30	6.15		12.30	
	153.00	165.00		1	12.00	5.30	5.50	5.40		64.80	
	165.00	190.00		1	25.00	5.50	5.50	5.50		137.50	
	190.00	192.00		1	2.00	5.50	5.20	5.35		10.70	
	192.00	195.00		1	3.00	5.20	5.10	5.15		15.45	
	195.00	202.00		1	7.00	5.10	5.50	5.30		37.10	
	202.00	210.00		1	8.00	5.50	5.60	5.55		44.40	
	210.00	225.00		1	15.00	5.60	5.60	5.60		84.00	
	225.00	240.00		1	15.00	5.60	5.80	5.70		85.50	
	240.00	249.00		1	9.00	5.80	5.60	5.70		51.30	
Manhole Deductions											
MH-1 @Ch:9.4			-1				0.64			-0.64	
MH-2 @Ch:36.4			-1				0.64			-0.64	
MH-3 @Ch:64.5							0.64			-0.64	
MH-4 @Ch:95.2							0.64			-0.64	1885.58

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	MH-5 @Ch:180		-1				2.01		-2.01	
	MH-6 @Ch:207		-1				2.01		-2.01	
	MH-7 @Ch:240		-1				2.01		-2.01	
8th c/s Rd MS nagara										
	0.00	1.50	0	0.00	0.00	0.00	0.00		0.00	
	1.50	15.00	1	13.50	6.00	5.80	5.90		79.65	
	15.00	30.00	1	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00	1	15.00	5.80	5.45	5.63		84.38	
	45.00	60.00	1	15.00	5.45	5.40	5.43		81.38	
	60.00	75.00	1	15.00	5.40	5.15	5.28		79.13	
	75.00	90.00	1	15.00	5.15	5.30	5.23		78.38	
	90.00	105.00	1	15.00	5.30	5.20	5.25		78.75	
	105.00	120.00	1	15.00	5.20	5.30	5.25		78.75	
	120.00	135.00	1	15.00	5.30	5.15	5.23		78.38	
	135.00	140.00	1	5.00	5.15	5.60	5.38		26.88	
	140.00	145.00	1	5.00	5.60	6.80	6.20		31.00	
	145.00	150.80	0	0.00	0.00	0.00	0.00		0.00	1st Mn MS nagar
	150.80	153.00	1	2.20	6.25	5.15	5.70		12.54	
	153.00	165.00	1	12.00	5.15	5.20	5.18		62.10	
	165.00	180.00	1	15.00	5.20	5.10	5.15		77.25	
	180.00	195.00	1	15.00	5.10	5.10	5.10		76.50	
	195.00	210.00	1	15.00	5.10	5.10	5.10		76.50	
	210.00	215.00	1	5.00	5.10	5.40	5.25		26.25	
	215.00	230.00	1	15.00	5.40	5.40	5.40		81.00	
	230.00	245.00	1	15.00	5.40	5.50	5.45		81.75	
	245.00	260.00	1	15.00	5.50	5.40	5.45		81.75	
	260.00	275.00	1	15.00	5.40	5.40	5.40		81.00	
	275.00	280.00	1	5.00	5.40	5.45	5.43		27.13	
	280.00	281.00	1	1.00	5.45	5.70	5.58		5.58	
Manhole Deductions										
	MH-1 @Ch:181.5		-1				2.01		-2.01	
	MH-2 @Ch:210		-1				2.01		-2.01	
	MH-3 @Ch:239.7		-1				2.01		-2.01	
	MH-4 @Ch:270.5		-1				2.01		-2.01	
9th c/s Rd MS nagara										
	0.00	1.50	0	0.00	0.00	0.00	0.00		0.00	
	1.50	15.00	1	13.50	5.20	4.90	5.05		68.18	
	15.00	30.00	1	15.00	4.90	5.30	5.10		76.50	
	30.00	45.00	1	15.00	5.30	5.30	5.30		79.50	
	45.00	60.00	1	15.00	5.30	5.40	5.35		80.25	
	60.00	75.00	1	15.00	5.40	4.90	5.15		77.25	1840.40

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	75.00	90.00		1	15.00	4.90	4.80	4.85		72.75	
	90.00	105.00		1	15.00	4.80	4.90	4.85		72.75	
	105.00	120.00		1	15.00	4.90	4.80	4.85		72.75	
	120.00	135.00		1	15.00	4.80	4.45	4.63		69.38	
	135.00	143.00		1	8.00	4.45	4.60	4.53		36.20	
	143.00	145.00		1	2.00	4.60	5.80	5.20		10.40	
1st Main Rd MS nagara											
	0.00	5.00		1	5.00	5.00	5.00	5.00		25.00	
	5.00	6.00		1	1.00	5.00	3.85	4.43		4.43	
	6.00	15.00		1	9.00	3.85	4.90	4.38		39.38	
	15.00	25.00		1	10.00	4.90	4.50	4.70		47.00	
	25.00	38.00		1	13.00	4.50	4.85	4.68		60.78	
	38.00	43.00		1	5.00	4.85	5.60	5.23		26.13	
	43.00	47.00		1	4.00	5.60	4.65	5.13		20.50	
	47.00	56.00		1	9.00	4.65	4.80	4.73		42.53	
	56.00	70.00		1	14.00	4.80	4.60	4.70		65.80	
	70.00	75.00		1	5.00	4.60	5.60	5.10		25.50	
	75.00	85.00		1	10.00	5.60	5.20	5.40		54.00	
	85.00	100.00		1	15.00	5.20	5.30	5.25		78.75	
	100.00	108.00		1	8.00	5.30	5.70	5.50		44.00	
	108.00	115.00		1	7.00	5.70	5.10	5.40		37.80	
	115.00	130.00		1	15.00	5.10	6.45	5.78		86.63	
	130.00	149.70		1	19.70	6.45	4.40	5.43		106.87	
Manhole Deductions											
	MH-1 @Ch:77.2			-1			0.64			-0.64	
	MH-2 @Ch:133.2			-1			0.64			-0.64	
Connecting Rd to 9th c/s Rd MS nagara											
	0.00	2.00		1	2.00	5.50	4.50	5.00		10.00	
	2.00	15.00		1	13.00	4.50	4.40	4.45		57.85	
	15.00	33.20		1	18.20	4.40	5.10	4.75		86.45	
Manhole Deductions											
	MH-1 @Ch:2.3			-1			2.01			-2.01	
Connecting Rd to 1st Main Rd MS nagara											
	0.00	2.00		1	2.00	4.40	4.00	4.20		8.40	
	2.00	15.00		1	13.00	4.00	3.95	3.98		51.68	
	15.00	30.00		1	15.00	3.95	4.10	4.03		60.38	
	30.00	39.50		1	9.50	4.10	4.20	4.15		39.43	
Manhole Deductions											
	MH-2 @Ch:37			-1			2.01			-2.01	
2nd Main Rd MS nagara											
	0.00	2.00		1	2.00	7.10	8.40	7.75		15.50	1423.68

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	2.00	6.00		1	4.00	8.40	8.20	8.30		33.20	
	6.00	8.00		1	2.00	8.20	7.80	8.00		16.00	
	8.00	15.00		1	7.00	7.80	7.60	7.70		53.90	
	15.00	30.00		1	15.00	7.60	6.70	7.15		107.25	
	30.00	45.00		1	15.00	6.70	7.40	7.05		105.75	
	45.00	49.00		1	4.00	7.40	6.90	7.15		28.60	
	49.00	60.00		1	11.00	6.90	7.15	7.03		77.28	
	60.00	75.00		1	15.00	7.15	7.40	7.28		109.13	
	75.00	79.50		1	4.50	7.40	7.30	7.35		33.08	
Manhole Deductions											
	MH-1 @Ch:14			-1				0.64		-0.64	
Connecting Rd to 2nd Mn MS nagara											
	0.00	2.00		1	2.00	6.00	5.70	5.85		11.70	
	2.00	15.00		1	13.00	5.70	5.50	5.60		72.80	
	15.00	30.00		1	15.00	5.50	5.55	5.53		82.88	
	30.00	45.00		1	15.00	5.55	5.40	5.48		82.13	
	45.00	60.00		1	15.00	5.40	5.15	5.28		79.13	
	60.00	75.00		1	15.00	5.15	5.40	5.28		79.13	
	75.00	90.00		1	15.00	5.40	5.50	5.45		81.75	
	90.00	105.00		1	15.00	5.50	5.50	5.50		82.50	
	105.00	120.00		1	15.00	5.50	5.20	5.35		80.25	
	120.00	135.00		1	15.00	5.20	5.10	5.15		77.25	
	135.00	150.00		1	15.00	5.10	5.50	5.30		79.50	
	150.00	165.00		1	15.00	5.50	5.70	5.60		84.00	
	165.00	178.00		1	13.00	5.70	6.00	5.85		76.05	
	178.00	186.00		1	8.00	6.00	5.80	5.90		47.20	
	186.00	200.00		1	14.00	5.80	6.20	6.00		84.00	
	200.00	215.00		1	15.00	6.20	5.70	5.95		89.25	
	215.00	227.00		1	12.00	5.70	5.75	5.73		68.70	
	227.00	229.50		1	2.50	5.75	7.10	6.43		16.06	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
Connecting Rd-1 to MS Nagara 2nd Main End Road											
	0.00	2.00		1	2.00	5.50	5.10	5.30		10.60	
	2.00	15.00		1	13.00	5.10	4.70	4.90		63.70	
	15.00	30.00		1	15.00	4.70	4.60	4.65		69.75	
	30.00	45.00		1	15.00	4.60	4.80	4.70		70.50	
	45.00	60.00		1	15.00	4.80	4.90	4.85		72.75	
	60.00	75.00		1	15.00	4.90	5.10	5.00		75.00	
	75.00	90.00		1	15.00	5.10	5.00	5.05		75.75	
	90.00	110.00		1	20.00	5.00	4.90	4.95		99.00	2373.58

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	110.00	125.00		1	15.00	4.90	4.80	4.85		72.75	
	125.00	140.00		1	15.00	4.80	4.80	4.80		72.00	
	140.00	155.00		1	15.00	4.80	4.60	4.70		70.50	
	155.00	170.00		1	15.00	4.60	4.90	4.75		71.25	
	170.00	185.00		1	15.00	4.90	5.15	5.03		75.38	
	185.00	200.00		1	15.00	5.15	5.10	5.13		76.88	
	200.00	202.00		1	2.00	5.10	5.10	5.10		10.20	
	202.00	225.00		1	23.00	5.10	5.90	5.50		126.50	
	225.00	228.00		1	3.00	5.90	6.60	6.25		18.75	
	228.00	235.50		1	7.50	6.60	8.75	7.68		57.56	
Manhole Deductions											
	MH-1			-1			0.64			-0.64	
	MH-2			-1			0.64			-0.64	
	MH-3			-1			0.64			-0.64	
	MH-4			-1			0.64			-0.64	
	MH-4			-1			0.64			-0.64	
Agrahara Layout Main Road											
GK Road to Agrahara Main Rd											
Road Cut											
	0.00	15.00		1	13.50	3.30	3.50	3.40		45.90	
	15.00	30.00		1	15.00	3.50	3.40	3.45		51.75	
	30.00	36.50		1	6.50	3.40	2.30	2.85		18.53	
	36.50	57.00		1	20.50	2.30	3.00	2.65		54.33	
	57.00	70.00		1	13.00	3.00	2.90	2.95		38.35	
	70.00	77.70		1	7.70	2.90	3.50	3.20		24.64	
	77.70	81.70		1	4.00	3.50	2.20	2.85		11.40	
	81.70	95.00		1	13.30	2.20	2.80	2.50		33.25	
	95.00	108.50		1	13.50	2.80	4.00	3.40		45.90	
	108.50	124.00		1	15.50	4.00	3.10	3.55		55.03	
	124.00	128.00		1	4.00	3.10	3.10	3.10		12.40	
	128.00	142.00		1	14.00	3.10	3.50	3.30		46.20	
	142.00	146.00		1	4.00	3.50	2.50	3.00		12.00	
	146.00	157.50		1	11.50	2.50	2.40	2.45		28.18	
	157.50	176.00		1	18.50	2.40	2.00	2.20		40.70	
	176.00	196.00		1	20.00	2.00	2.00	2.00		40.00	
	196.00	215.00		1	19.00	2.00	2.50	2.25		42.75	
	215.00	222.60		1	7.60	2.50	2.20	2.35		17.86	
	222.60	230.00		1	7.40	2.20	3.00	2.60		19.24	
	230.00	245.00		1	15.00	3.00	3.70	3.35		50.25	
	245.00	261.00		1	16.00	3.70	2.50	3.10		49.60	
	261.00	271.00		1	10.00	2.50	3.00	2.75		27.50	
	271.00	299.00		1	28.00	3.00	2.20	2.60		72.80	
	299.00	308.50		1	9.50	2.20	3.10	2.65		25.18	1512.30

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	308.50 329.40		1	20.90	3.10	2.50	2.80		58.52	
	329.40 350.00		1	20.60	2.50	3.80	3.15		64.89	
	350.00 371.00		1	21.00	3.80	3.60	3.70		77.70	
	371.00 395.00		1	24.00	3.60	5.50	4.55		109.20	
	395.00 403.00		1	8.00	5.50	2.70	4.10		32.80	
	403.00 427.00		1	24.00	2.70	3.50	3.10		74.40	
	427.00 439.00		1	12.00	3.50	3.00	3.25		39.00	
	439.00 460.50		1	21.50	3.00	3.60	3.30		70.95	
	460.50 466.00		1	5.50	3.60	3.00	3.30		18.15	
	466.00 479.00		1	13.00	3.00	4.30	3.65		47.45	
	479.00 484.00		1	5.00	4.30	2.90	3.60		18.00	
	484.00 491.00		1	7.00	2.90	4.00	3.45		24.15	
	491.00 497.00		1	6.00	4.00	3.40	3.70		22.20	
	497.00 509.00		1	12.00	3.40	3.30	3.35		40.20	
	509.00 518.00		1	9.00	3.30	5.00	4.15		37.35	
	518.00 545.20		1	27.20	5.00	3.50	4.25		115.60	
	545.20 573.50		1	28.30	3.50	4.00	3.75		106.13	
	573.50 595.50		1	22.00	4.00	6.00	5.00		110.00	
	595.50 621.50		1	26.00	6.00	3.00	4.50		117.00	
	621.50 660.00		1	38.50	3.00	3.15	3.08		118.39	
	660.00 670.00		1	10.00	3.15	3.90	3.53		35.25	
	670.00 683.00		1	13.00	3.90	3.00	3.45		44.85	
	683.00 692.00		1	9.00	3.00	3.00	3.00		27.00	
	692.00 700.00		1	8.00	3.00	3.00	3.00		24.00	
	700.00 715.00		1	15.00	3.00	2.90	2.95		44.25	
	715.00 730.00		1	15.00	2.90	2.60	2.75		41.25	
	730.00 745.00		1	15.00	2.60	2.80	2.70		40.50	
	745.00 764.00		1	19.00	2.80	2.80	2.80		53.20	
	764.00 780.00		1	16.00	2.80	2.90	2.85		45.60	
	780.00 800.00		1	20.00	2.90	3.00	2.95		59.00	
	800.00 815.00		1	15.00	3.00	3.00	3.00		45.00	
	815.00 831.00		1	16.00	3.00	2.70	2.85		45.60	
	831.00 860.00		1	29.00	2.70	2.80	2.75		79.75	
	860.00 875.00		1	15.00	2.80	2.80	2.80		42.00	
	875.00 890.00		1	15.00	2.80	3.00	2.90		43.50	
	890.00 895.00		1	5.00	3.00	3.50	3.25		16.25	
	895.00 913.00		1	18.00	3.50	3.60	3.55		63.90	
	913.00 942.00		1	29.00	3.60	2.90	3.25		94.25	
	942.00 955.00		1	13.00	2.90	2.50	2.70		35.10	
	955.00 975.00		1	20.00	2.50	2.80	2.65		53.00	
	975.00 985.00		1	10.00	2.80	2.00	2.40		24.00	
	985.00 1011.00		1	26.00	2.00	2.70	2.35		61.10	
	1011.00 1038.00		1	27.00	2.70	2.40	2.55		68.85	
	1038.00 1060.00			22.00	2.40	4.40	3.40		74.80	2464.07

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

**Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division**

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks
	1060.00 1085.80		1	25.80	4.40	2.70	3.55		91.59	
	1085.80 1090.00		1	4.20	2.70	2.00	2.35		9.87	
	1090.00 1095.00		1	5.00	2.00	3.70	2.85		14.25	
	1095.00 1100.00		1	5.00	3.70	3.60	3.65		18.25	
	1100.00 1120.00		1	20.00	0.00	0.00	0.00		0.00	
	Agrahara Babadavane									
	5th Mn Road connected to Agrahara Mn rd									
	0.00 3.00		1	3.00	7.20	4.80	6.00		18.00	
	3.00 15.00		1	12.00	4.80	4.80	4.80		57.60	
	15.00 22.50		1	7.50	4.80	4.45	4.63		34.69	34.725
										344.25
								Total Quantity	11972.22	Sqm

KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.158, I.No.21.2 of PW,P&I WTD SR 2018-19)

GK Road to Agrahara Main Rd

0.00	1.50	0	0.00	0.00	0.00	0.00	0.00	0.00
1.50	15.00	1	13.50	8.20	7.60	7.90		106.65
15.00	30.00	1	15.00	7.60	7.70	7.65		114.75
30.00	45.00	1	15.00	7.70	8.20	7.95		119.25
45.00	60.00	1	15.00	8.20	8.00	8.10		121.50
60.00	75.00	1	15.00	8.00	8.00	8.00		120.00
75.00	90.00	1	15.00	8.00	6.90	7.45		111.75
90.00	105.00	1	15.00	6.90	5.90	6.40		96.00
105.00	120.00	1	15.00	5.90	6.50	6.20		93.00
120.00	133.00	1	13.00	6.50	7.70	7.10		92.30
133.00	141.00	1	8.00	7.70	7.00	7.35		58.80
141.00	165.00	1	24.00	7.00	6.00	6.50		156.00
165.00	180.00	1	15.00	6.00	7.30	6.65		99.75
180.00	186.00	1	6.00	7.30	6.45	6.88		41.25
186.00	200.00	1	14.00	6.45	6.40	6.43		89.95
200.00	215.00	1	15.00	6.40	6.80	6.60		99.00
215.00	230.00	1	15.00	6.80	6.55	6.68		100.13
230.00	245.00	1	15.00	6.55	6.60	6.58		98.63
245.00	260.00	1	15.00	6.60	6.60	6.60		99.00
260.00	275.00	1	15.00	6.60	7.20	6.90		103.50
275.00	290.00	1	15.00	7.20	6.70	6.95		104.25
290.00	305.00	1	15.00	6.70	7.45	7.08		106.13
305.00	320.00	1	15.00	7.45	7.40	7.43		111.38
320.00	335.00	1	15.00	7.40	6.60	7.00		105.00

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	335.00	350.00		1	15.00	6.60	5.60	6.10		91.50	
	350.00	365.00		1	15.00	5.60	6.70	6.15		92.25	
	365.00	380.00		1	15.00	6.70	6.40	6.55		98.25	
	380.00	395.00		1	15.00	6.40	6.20	6.30		94.50	
	395.00	410.00		1	15.00	6.20	6.15	6.18		92.63	
	410.00	425.00		1	15.00	6.15	6.90	6.53		97.88	
	425.00	440.00		1	15.00	6.90	7.00	6.95		104.25	
	440.00	455.00		1	15.00	7.00	6.70	6.85		102.75	
	455.00	470.00		1	15.00	6.70	6.90	6.80		102.00	
	470.00	485.00		1	15.00	6.90	6.20	6.55		98.25	
	485.00	500.00		1	15.00	6.20	6.80	6.50		97.50	
	500.00	515.00		1	15.00	6.80	6.80	6.80		102.00	
	515.00	530.00		1	15.00	6.80	7.00	6.90		103.50	
	530.00	545.00		1	15.00	7.00	6.60	6.80		102.00	
	545.00	560.00		1	15.00	6.60	6.95	6.78		101.63	
	560.00	575.00		1	15.00	6.95	6.40	6.68		100.13	
	575.00	589.00		1	14.00	6.40	7.00	6.70		93.80	
	589.00	597.00		1	8.00	7.00	7.30	7.15		57.20	
	597.00	610.00		1	13.00	7.30	6.20	6.75		87.75	
	610.00	625.00		1	15.00	6.20	6.40	6.30		94.50	
	625.00	640.00		1	15.00	6.40	6.20	6.30		94.50	
	640.00	655.00		1	15.00	6.20	6.00	6.10		91.50	
	655.00	670.00		1	15.00	6.00	6.20	6.10		91.50	
	670.00	685.00		1	15.00	6.20	6.50	6.35		95.25	
	685.00	700.00		1	15.00	6.50	6.40	6.45		96.75	
	700.00	715.00		1	15.00	6.40	6.00	6.20		93.00	
	715.00	730.00		1	15.00	6.00	6.00	6.00		90.00	
	730.00	745.00		1	15.00	6.00	6.00	6.00		90.00	
	745.00	760.00		1	15.00	6.00	5.80	5.90		88.50	
	760.00	775.00		1	15.00	5.80	6.20	6.00		90.00	
	775.00	790.00		1	15.00	6.20	6.10	6.15		92.25	
	790.00	805.00		1	15.00	6.10	6.20	6.15		92.25	
	805.00	820.00		1	15.00	6.20	5.60	5.90		88.50	
	820.00	835.00		1	15.00	5.60	5.90	5.75		86.25	
	835.00	850.00		1	15.00	5.90	6.20	6.05		90.75	
	850.00	865.00		1	15.00	6.20	6.10	6.15		92.25	
	865.00	880.00		1	15.00	6.10	5.90	6.00		90.00	
	880.00	895.00		1	15.00	5.90	5.70	5.80		87.00	
	895.00	910.00		1	15.00	5.70	6.10	5.90		88.50	
	910.00	925.00		1	15.00	6.10	5.90	6.00		90.00	
	925.00	940.00		1	15.00	5.90	6.10	6.00		90.00	
	940.00	955.00		1	15.00	6.10	6.30	6.20		93.00	
	955.00	970.00		1	15.00	6.30	6.30	6.30		94.50	
	970.00	985.00		1	15.00	6.30	6.30	6.30		94.50	4105.00

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	985.00	1000.00		1	15.00	6.30	6.30	6.30		94.50	
	1000.00	1015.00		1	15.00	6.30	6.40	6.35		95.25	
	1015.00	1030.00		1	15.00	6.40	6.30	6.35		95.25	
	1030.00	1045.00		1	15.00	6.30	6.50	6.40		96.00	
	1045.00	1060.00		1	15.00	6.50	6.80	6.65		99.75	
	1060.00	1070.00		1	10.00	6.80	6.50	6.65		66.50	
	1070.00	1085.00		1	15.00	6.50	6.80	6.65		99.75	
	1085.00	1100.00		1	15.00	6.80	7.00	6.90		103.50	
	1100.00	1107.00		1	7.00	7.00	7.60	7.30		51.10	
	1107.00	1115.00		1	8.00	7.60	7.30	7.45		59.60	
	1115.00	1123.00		1	8.00	7.30	7.20	7.25		58.00	
	1123.00	1127.00		1	4.00	7.20	8.85	8.03		32.10	951.30
										7404.25	
											</

Tejus Consultants



Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
7th c/s Rd MS nagara											
	0.00	2.00		1	2.00	5.70	5.60	5.65		11.30	
	2.00	15.00		1	13.00	5.60	5.20	5.40		70.20	
	15.00	30.00		1	15.00	5.20	5.10	5.15		77.25	
	30.00	45.00		1	15.00	5.10	5.40	5.25		78.75	
	45.00	60.00		1	15.00	5.40	5.20	5.30		79.50	
	60.00	75.00		1	15.00	5.20	5.50	5.35		80.25	
	75.00	90.00		1	15.00	5.50	5.70	5.60		84.00	
	90.00	105.00		1	15.00	5.70	5.70	5.70		85.50	
	105.00	120.00		1	15.00	5.70	5.30	5.50		82.50	
	120.00	135.00		1	15.00	5.30	5.60	5.45		81.75	
	135.00	144.00		1	9.00	5.60	5.60	5.60		50.40	
	144.00	146.30		1	2.30	5.60	6.90	6.25		14.38	
	146.30	151.00		0	0.00	0.00	0.00	0.00		0.00	*
	151.00	153.00		1	2.00	7.00	5.30	6.15		12.30	
	153.00	165.00		1	12.00	5.30	5.50	5.40		64.80	
	165.00	190.00		1	25.00	5.50	5.50	5.50		137.50	
	190.00	192.00		1	2.00	5.50	5.20	5.35		10.70	
	192.00	195.00		1	3.00	5.20	5.10	5.15		15.45	
	195.00	202.00		1	7.00	5.10	5.50	5.30		37.10	
	202.00	210.00		1	8.00	5.50	5.60	5.55		44.40	
	210.00	225.00		1	15.00	5.60	5.60	5.60		84.00	
	225.00	240.00		1	15.00	5.60	5.80	5.70		85.50	
	240.00	249.00		1	9.00	5.80	5.60	5.70		51.30	
Manhole Deductions											
	MH-1 @Ch:9.4			-1				0.64		-0.64	
	MH-2 @Ch:36.4			-1				0.64		-0.64	
	MH-3 @Ch:64.5			-1				0.64		-0.64	
	MH-4 @Ch:95.2			-1				0.64		-0.64	
	MH-5 @Ch:180			-1				2.01		-2.01	
	MH-6 @Ch:207			-1				2.01		-2.01	
	MH-7 @Ch:240			-1				2.01		-2.01	
8th c/s Rd MS nagara											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	*
	1.50	15.00		1	13.50	6.00	5.80	5.90		79.65	
	15.00	30.00		1	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00		1	15.00	5.80	5.45	5.63		84.38	
	45.00	60.00		1	15.00	5.45	5.40	5.43		81.38	
	60.00	75.00		1	15.00	5.40	5.15	5.28		79.13	
	75.00	90.00		1	15.00	5.15	5.30	5.23		78.38	
	90.00	105.00		1	15.00	5.30	5.20	5.25		78.75	
	105.00	120.00		1	15.00	5.20	5.30	5.25		78.75	
	120.00	135.00		1	15.00	5.30	5.15	5.23		78.38	20 44.73

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

Vyatarayanapura sub division											
BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	135.00	140.00		1	5.00	5.15	5.60	5.38		26.88	
	140.00	145.00		1	5.00	5.60	6.80	6.20		31.00	
	145.00	150.80		0	0.00	0.00	0.00	0.00		0.00	1st Mn MS nagar
	150.80	153.00		1	2.20	6.25	5.15	5.70		12.54	
	153.00	165.00		1	12.00	5.15	5.20	5.18		62.10	
	165.00	180.00		1	15.00	5.20	5.10	5.15		77.25	
	180.00	195.00		1	15.00	5.10	5.10	5.10		76.50	
	195.00	210.00		1	15.00	5.10	5.10	5.10		76.50	
	210.00	215.00		1	5.00	5.10	5.40	5.25		26.25	
	215.00	230.00		1	15.00	5.40	5.40	5.40		81.00	
	230.00	245.00		1	15.00	5.40	5.50	5.45		81.75	
	245.00	260.00		1	15.00	5.50	5.40	5.45		81.75	
	260.00	275.00		1	15.00	5.40	5.40	5.40		81.00	
	275.00	280.00		1	5.00	5.40	5.45	5.43		27.13	
	280.00	281.00		1	1.00	5.45	5.70	5.58		5.58	
Manhole Deductions											
	MH-1 @Ch:181.5			-1				2.01		-2.01	
	MH-2 @Ch:210			-1				2.01		-2.01	
	MH-3 @Ch:239.7			-1				2.01		-2.01	
	MH-4 @Ch:270.5			-1				2.01		-2.01	
9th c/s Rd MS nagara											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	
	1.50	15.00		1	13.50	5.20	4.90	5.05		68.18	
	15.00	30.00		1	15.00	4.90	5.30	5.10		76.50	
	30.00	45.00		1	15.00	5.30	5.30	5.30		79.50	
	45.00	60.00		1	15.00	5.30	5.40	5.35		80.25	
	60.00	75.00		1	15.00	5.40	4.90	5.15		77.25	
	75.00	90.00		1	15.00	4.90	4.80	4.85		72.75	
	90.00	105.00		1	15.00	4.80	4.90	4.85		72.75	
	105.00	120.00		1	15.00	4.90	4.80	4.85		72.75	
	120.00	135.00		1	15.00	4.80	4.45	4.63		69.38	
	135.00	143.00		1	8.00	4.45	4.60	4.53		36.20	
	143.00	145.00		1	2.00	4.60	5.80	5.20		10.40	
1st Main Rd MS nagara											
	0.00	5.00		1	5.00	5.00	5.00	5.00		25.00	
	5.00	6.00		1	1.00	5.00	3.85	4.43		4.43	
	6.00	15.00		1	9.00	3.85	4.90	4.38		39.38	
	15.00	25.00		1	10.00	4.90	4.50	4.70		47.00	
	25.00	38.00		1	13.00	4.50	4.85	4.68		60.78	
	38.00	43.00		1	5.00	4.85	5.60	5.23		26.13	
	43.00	47.00		1	4.00	5.60	4.65	5.13		20.50	
	47.00	56.00		1	9.00	4.65	4.80	4.73		42.53	1720.30

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

Bhatarayanapura sub division											
BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	56.00	70.00		1	14.00	4.80	4.60	4.70		65.80	
	70.00	75.00		1	5.00	4.60	5.60	5.10		25.50	
	75.00	85.00		1	10.00	5.60	5.20	5.40		54.00	
	85.00	100.00		1	15.00	5.20	5.30	5.25		78.75	
	100.00	108.00		1	8.00	5.30	5.70	5.50		44.00	
	108.00	115.00		1	7.00	5.70	5.10	5.40		37.80	
	115.00	130.00		1	15.00	5.10	6.45	5.78		86.63	
	130.00	149.70		1	19.70	6.45	4.40	5.43		106.87	
Manhole Deductions											
MH-1 @Ch:77.2			-1				0.64			-0.64	
MH-2 @Ch:133.2			-1				0.64			-0.64	
Connecting Rd to 9th c/s Rd MS nagara											
0.00	2.00		1	2.00	5.50	4.50	5.00			10.00	
2.00	15.00		1	13.00	4.50	4.40	4.45			57.85	
15.00	33.20		1	18.20	4.40	5.10	4.75			86.45	
Manhole Deductions											
MH-1 @Ch:2.3			-1				2.01			-2.01	
Connecting Rd to 1st Main Rd MS nagara											
0.00	2.00		1	2.00	4.40	4.00	4.20			8.40	
2.00	15.00		1	13.00	4.00	3.95	3.98			51.68	
15.00	30.00		1	15.00	3.95	4.10	4.03			60.38	
30.00	39.50		1	9.50	4.10	4.20	4.15			39.43	
Manhole Deductions											
MH-2 @Ch:37			-1				2.01			-2.01	
2nd Main Rd MS nagara											
0.00	2.00		1	2.00	7.10	8.40	7.75			15.50	
2.00	6.00		1	4.00	8.40	8.20	8.30			33.20	
6.00	8.00		1	2.00	8.20	7.80	8.00			16.00	
8.00	15.00		1	7.00	7.80	7.60	7.70			53.90	
15.00	30.00		1	15.00	7.60	6.70	7.15			107.25	
30.00	45.00		1	15.00	6.70	7.40	7.05			105.75	
45.00	49.00		1	4.00	7.40	6.90	7.15			28.60	
49.00	60.00		1	11.00	6.90	7.15	7.03			77.28	
60.00	75.00		1	15.00	7.15	7.40	7.28			109.13	
75.00	79.50		1	4.50	7.40	7.30	7.35			33.08	
Manhole Deductions											
MH-1 @Ch:14			-1				0.64			-0.64	
Connecting Rd to 2nd Mn MS nagara											
0.00	2.00		1	2.00	6.00	5.70	5.85			11.70	
2.00	15.00		1	13.00	5.70	5.50	5.60			72.80	1471.77

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	15.00	30.00		1	15.00	5.50	5.55	5.53		82.88	
	30.00	45.00		1	15.00	5.55	5.40	5.48		82.13	
	45.00	60.00		1	15.00	5.40	5.15	5.28		79.13	
	60.00	75.00		1	15.00	5.15	5.40	5.28		79.13	
	75.00	90.00		1	15.00	5.40	5.50	5.45		81.75	
	90.00	105.00		1	15.00	5.50	5.50	5.50		82.50	
	105.00	120.00		1	15.00	5.50	5.20	5.35		80.25	
	120.00	135.00		1	15.00	5.20	5.10	5.15		77.25	
	135.00	150.00		1	15.00	5.10	5.50	5.30		79.50	
	150.00	165.00		1	15.00	5.50	5.70	5.60		84.00	
	165.00	178.00		1	13.00	5.70	6.00	5.85		76.05	
	178.00	186.00		1	8.00	6.00	5.80	5.90		47.20	
	186.00	200.00		1	14.00	5.80	6.20	6.00		84.00	
	200.00	215.00		1	15.00	6.20	5.70	5.95		89.25	
	215.00	227.00		1	12.00	5.70	5.75	5.73		68.70	
	227.00	229.50		1	2.50	5.75	7.10	6.43		16.06	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
Connecting Rd-1 to MS Nagara 2nd Main End Road											
	0.00	2.00		1	2.00	5.50	5.10	5.30		10.60	
	2.00	15.00		1	13.00	5.10	4.70	4.90		63.70	
	15.00	30.00		1	15.00	4.70	4.60	4.65		69.75	
	30.00	45.00		1	15.00	4.60	4.80	4.70		70.50	
	45.00	60.00		1	15.00	4.80	4.90	4.85		72.75	
	60.00	75.00		1	15.00	4.90	5.10	5.00		75.00	
	75.00	90.00		1	15.00	5.10	5.00	5.05		75.75	
	90.00	110.00		1	20.00	5.00	4.90	4.95		99.00	
	110.00	125.00		1	15.00	4.90	4.80	4.85		72.75	
	125.00	140.00		1	15.00	4.80	4.80	4.80		72.00	
	140.00	155.00		1	15.00	4.80	4.60	4.70		70.50	
	155.00	170.00		1	15.00	4.60	4.90	4.75		71.25	
	170.00	185.00		1	15.00	4.90	5.15	5.03		75.38	
	185.00	200.00		1	15.00	5.15	5.10	5.13		76.88	
	200.00	202.00		1	2.00	5.10	5.10	5.10		10.20	
	202.00	225.00		1	23.00	5.10	5.90	5.50		126.50	
	225.00	228.00		1	3.00	5.90	6.60	6.25		18.75	
	228.00	235.50		1	7.50	6.60	8.75	7.68		57.56	
Manhole Deductions											
	MH-1			-1				0.64		-0.64	
	MH-2			-1				0.64		-0.64	
	MH-3			-1				0.64		-0.64	
	MH-4			-1				0.64		-0.64	

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	MH-4		-1				0.64		-0.64	
	Approach Road		1	3.50			2.00		7.00	
	Tack Coat for DBM									
	Agrahara Layout Main Road									
	GK Road to Agrahara Main Rd									
	0.00	1.50	0	0.00	0.00	0.00	0.00		0.00	
	1.50	15.00	1	13.50	3.75	4.10	3.93		52.99	
	15.00	30.00	1	15.00	4.10	3.75	3.93		58.88	
	30.00	45.00	1	15.00	3.75	3.35	3.55		53.25	
	45.00	60.00	1	15.00	3.35	3.40	3.38		50.63	
	60.00	75.00	1	15.00	3.40	3.70	3.55		53.25	
	75.00	90.00	1	15.00	3.70	2.80	3.25		48.75	
	90.00	105.00	1	15.00	2.80	3.60	3.20		48.00	
	105.00	120.00	1	15.00	3.60	3.20	3.40		51.00	
	120.00	125.20	1	5.20	3.20	4.20	3.70		19.24	
	125.20	130.00	1	4.80	4.20	3.00	3.60		17.28	
	130.00	145.00	1	15.00	3.00	3.20	3.10		46.50	
	145.00	160.00	1	15.00	3.20	3.40	3.30		49.50	
	160.00	175.00	1	15.00	3.40	3.90	3.65		54.75	
	175.00	190.00	1	15.00	3.90	2.95	3.43		51.38	
	190.00	205.00	1	15.00	2.95	3.10	3.03		45.38	
	205.00	220.00	1	15.00	3.10	3.10	3.10		46.50	
	220.00	235.00	1	15.00	3.10	3.00	3.05		45.75	
	235.00	250.00	1	15.00	3.00	3.00	3.00		45.00	
	250.00	263.00	1	13.00	3.00	3.90	3.45		44.85	
	263.00	271.00	1	8.00	3.90	3.30	3.60		28.80	
	271.00	285.00	1	14.00	3.30	3.20	3.25		45.50	
	285.00	300.00	1	15.00	3.20	3.20	3.20		48.00	
	300.00	315.00	1	15.00	3.20	3.30	3.25		48.75	
	315.00	330.00	1	15.00	3.30	3.60	3.45		51.75	
	330.00	345.00	1	15.00	3.60	3.60	3.60		54.00	
	345.00	360.00	1	15.00	3.60	3.20	3.40		51.00	
	360.00	375.00	1	15.00	3.20	3.50	3.35		50.25	
	375.00	390.00	1	15.00	3.50	3.75	3.63		54.38	
	390.00	405.00	1	15.00	3.75	5.60	4.68		70.13	
	405.00	420.00	1	15.00	5.60	6.00	5.80		87.00	
	420.00	429.00	1	9.00	6.00	3.50	4.75		42.75	
	429.00	445.00	1	16.00	3.50	3.70	3.60		57.60	
	445.00	460.00	1	15.00	3.70	3.50	3.60		54.00	
	460.00	472.00	1	12.00	3.50	4.30	3.90		46.80	
	472.00	476.00		4.00	4.30	3.80	4.05		16.20	
	476.00	485.00		9.00	3.80	4.70	4.25		38.25	1734.37

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	485.00	489.50		1	4.50	4.70	4.20	4.45		20.03	
	489.50	500.00		1	10.50	4.20	3.80	4.00		42.00	
	500.00	504.00		1	4.00	3.80	4.35	4.08		16.30	
	504.00	510.00		1	6.00	4.35	4.20	4.28		25.65	
	510.00	525.00		1	15.00	4.20	3.90	4.05		60.75	
	525.00	540.00		1	15.00	3.90	3.80	3.85		57.75	
	540.00	547.00		1	7.00	3.80	5.20	4.50		31.50	
	547.00	556.00		1	9.00	5.20	5.50	5.35		48.15	
	556.00	568.00		1	12.00	5.50	4.80	5.15		61.80	
	568.00	580.00		1	12.00	4.80	4.00	4.40		52.80	
	580.00	599.00		1	19.00	4.00	4.90	4.45		84.55	
	599.00	600.00		1	1.00	4.90	7.20	6.05		6.05	
	600.00	615.00		1	15.00	7.20	6.20	6.70		100.50	
	615.00	630.00		1	15.00	6.20	6.10	6.15		92.25	
	630.00	645.00		1	15.00	6.10	6.10	6.10		91.50	
	645.00	664.00		1	19.00	6.10	3.50	4.80		91.20	
	664.00	680.00		1	16.00	3.50	3.70	3.60		57.60	
	680.00	695.00		1	15.00	3.70	3.60	3.65		54.75	
	695.00	710.00		1	15.00	3.60	3.50	3.55		53.25	
	710.00	725.00		1	15.00	3.50	3.70	3.60		54.00	
	725.00	740.00		1	15.00	3.70	3.50	3.60		54.00	
	740.00	755.00		1	15.00	3.50	3.10	3.30		49.50	
	755.00	770.00		1	15.00	3.10	3.40	3.25		48.75	
	770.00	785.00		1	15.00	3.40	3.60	3.50		52.50	
	785.00	800.00		1	15.00	3.60	3.30	3.45		51.75	
	800.00	815.00		1	15.00	3.30	3.30	3.30		49.50	
	815.00	830.00		1	15.00	3.30	3.20	3.25		48.75	
	830.00	845.00		1	15.00	3.20	3.50	3.35		50.25	
	845.00	860.00		1	15.00	3.50	3.50	3.50		52.50	
	860.00	875.00		1	15.00	3.50	3.50	3.50		52.50	
	875.00	890.00		1	15.00	3.50	3.30	3.40		51.00	
	890.00	894.50		1	4.50	3.30	5.50	4.40		19.80	
	894.50	896.50		1	2.00	5.50	3.30	4.40		8.80	
	896.50	910.00		1	13.50	3.30	3.50	3.40		45.90	
	910.00	925.00		1	15.00	3.50	3.70	3.60		54.00	
	925.00	940.00		1	15.00	3.70	3.50	3.60		54.00	
	940.00	955.00		1	15.00	3.50	3.70	3.60		54.00	
	955.00	970.00		1	15.00	3.70	3.75	3.73		55.88	
	970.00	985.00		1	15.00	3.75	3.80	3.78		56.63	
	985.00	1000.00		1	15.00	3.80	3.40	3.60		54.00	
	1000.00	1015.00		1	15.00	3.40	3.50	3.45		51.75	
	1015.00	1030.00		1	15.00	3.50	3.60	3.55		53.25	
	1030.00	1044.00		1	14.00	3.60	4.20	3.90		54.60	
	1044.00	1060.00		1	16.00	4.20	4.10	4.15		66.40	

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	1060.00	1075.00		1	15.00	4.10	4.30	4.20		63.00	
	1075.00	1085.00		1	10.00	4.30	6.20	5.25		52.50	
	1085.00	1087.00		1	2.00	6.20	3.90	5.05		10.10	
	1087.00	1092.00		1	5.00	3.90	5.00	4.45		22.25	
	1092.00	1096.00		1	4.00	5.00	3.90	4.45		17.80	
	1096.00	1110.00		1	14.00	3.90	4.00	3.95		55.30	
	1110.00	1120.00		1	10.00	4.00	4.20	4.10		41.00	
	1120.00	1127.00		1	7.00	4.20	4.60	4.40		30.80	
Approach work(at Agrahara Mn rd)											
	0.00	9.00		1	9.00	3.30	2.20	2.75		24.75	
	9.00	20.00		1	11.00	2.20	2.10	2.15		23.65	
	20.00	30.00		1	10.00	2.10	2.30	2.20		22.00	
For Profile											
				1	2.40			2.10		5.04	
				1	2.60			1.80		4.68	
				1	4.80			1.80		8.64	
				1	4.70			1.80		8.46	
				1	8.00			1.60		12.80	
				1	3.30			1.70		5.61	
				1	2.50			1.60		4.00	
Tack Coat for BC											
Agrahara Layout Main Road											
GK Road to Agrahara Main Rd											
	0.00	1.50		0	0.00	0.00	0.00	0.00		0.00	x
	1.50	15.00		1	13.50	8.20	7.60	7.90		106.65	
	15.00	30.00		1	15.00	7.60	7.70	7.65		114.75	
	30.00	45.00		1	15.00	7.70	8.20	7.95		119.25	
	45.00	60.00		1	15.00	8.20	8.00	8.10		121.50	
	60.00	75.00		1	15.00	8.00	8.00	8.00		120.00	
	75.00	90.00		1	15.00	8.00	6.90	7.45		111.75	
	90.00	105.00		1	15.00	6.90	5.90	6.40		96.00	
	105.00	120.00		1	15.00	5.90	6.50	6.20		93.00	
	120.00	133.00		1	13.00	6.50	7.70	7.10		92.30	
	133.00	141.00		1	8.00	7.70	7.00	7.35		58.80	
	141.00	165.00		1	24.00	7.00	6.00	6.50		156.00	
	165.00	180.00		1	15.00	6.00	7.30	6.65		99.75	
	180.00	186.00		1	6.00	7.30	6.45	6.88		41.25	
	186.00	200.00		1	14.00	6.45	6.40	6.43	90.02	89.95	
	200.00	215.00		1	15.00	6.40	6.80	6.60		99.00	
	215.00	230.00		1	15.00	6.80	6.55	6.68		100.13	
	230.00	245.00		1	15.00	6.55	6.60	6.58		98.63	
	245.00	260.00		1	15.00	6.60	6.60	6.60		99.00	
	260.00	275.00		1	15.00	6.60	7.20	6.90		103.50	2329.58

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	275.00	290.00		1	15.00	7.20	6.70	6.95		104.25	
	290.00	305.00		1	15.00	6.70	7.45	7.08		106.13	
	305.00	320.00		1	15.00	7.45	7.40	7.43	111.45	111.38	
	320.00	335.00		1	15.00	7.40	6.60	7.00		105.00	
	335.00	350.00		1	15.00	6.60	5.60	6.10		91.50	
	350.00	365.00		1	15.00	5.60	6.70	6.15		92.25	
	365.00	380.00		1	15.00	6.70	6.40	6.55		98.25	
	380.00	395.00		1	15.00	6.40	6.20	6.30		94.50	
	395.00	410.00		1	15.00	6.20	6.15	6.18		92.63	
	410.00	425.00		1	15.00	6.15	6.90	6.53		97.88	
	425.00	440.00		1	15.00	6.90	7.00	6.95		104.25	
	440.00	455.00		1	15.00	7.00	6.70	6.85		102.75	
	455.00	470.00		1	15.00	6.70	6.90	6.80		102.00	
	470.00	485.00		1	15.00	6.90	6.20	6.55		98.25	
	485.00	500.00		1	15.00	6.20	6.80	6.50		97.50	
	500.00	515.00		1	15.00	6.80	6.80	6.80		102.00	
	515.00	530.00		1	15.00	6.80	7.00	6.90		103.50	
	530.00	545.00		1	15.00	7.00	6.60	6.80		102.00	
	545.00	560.00		1	15.00	6.60	6.95	6.78		101.63	
	560.00	575.00		1	15.00	6.95	6.40	6.68		100.13	
	575.00	589.00		1	14.00	6.40	7.00	6.70		93.80	
	589.00	597.00		1	8.00	7.00	7.30	7.15		57.20	
	597.00	610.00		1	13.00	7.30	6.20	6.75		87.75	
	610.00	625.00		1	15.00	6.20	6.40	6.30		94.50	
	625.00	640.00		1	15.00	6.40	6.20	6.30		94.50	
	640.00	655.00		1	15.00	6.20	6.00	6.10		91.50	
	655.00	670.00		1	15.00	6.00	6.20	6.10		91.50	
	670.00	685.00		1	15.00	6.20	6.50	6.35		95.25	
	685.00	700.00		1	15.00	6.50	6.40	6.45		96.75	
	700.00	715.00		1	15.00	6.40	6.00	6.20		93.00	
	715.00	730.00		1	15.00	6.00	6.00	6.00		90.00	
	730.00	745.00		1	15.00	6.00	6.00	6.00		90.00	
	745.00	760.00		1	15.00	6.00	5.80	5.90		88.50	
	760.00	775.00		1	15.00	5.80	6.20	6.00		90.00	
	775.00	790.00		1	15.00	6.20	6.10	6.15		92.25	
	790.00	805.00		1	15.00	6.10	6.20	6.15		92.25	
	805.00	820.00		1	15.00	6.20	5.60	5.90		88.50	
	820.00	835.00		1	15.00	5.60	5.90	5.75		86.25	
	835.00	850.00		1	15.00	5.90	6.20	6.05		90.75	
	850.00	865.00		1	15.00	6.20	6.10	6.15		92.25	
	865.00	880.00		1	15.00	6.10	5.90	6.00		90.00	
	880.00	895.00		1	15.00	5.90	5.70	5.80		87.00	
	895.00	910.00		1	15.00	5.70	6.10	5.90		88.50	
	910.00	925.00		1	15.00	6.10	5.90	6.00		90.00	4159.75

Tejus Consultants


Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

Vyatharayanaapura sub division											
BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	925.00	940.00		1	15.00	5.90	6.10	6.00		90.00	
	940.00	955.00		1	15.00	6.10	6.30	6.20		93.00	
	955.00	970.00		1	15.00	6.30	6.30	6.30		94.50	
	970.00	985.00		1	15.00	6.30	6.30	6.30		94.50	
	985.00	1000.00		1	15.00	6.30	6.30	6.30		94.50	
	1000.00	1015.00		1	15.00	6.30	6.40	6.35		95.25	
	1015.00	1030.00		1	15.00	6.40	6.30	6.35		95.25	
	1030.00	1045.00		1	15.00	6.30	6.50	6.40		96.00	
	1045.00	1060.00		1	15.00	6.50	6.80	6.65		99.75	
	1060.00	1070.00		1	10.00	6.80	6.50	6.65		66.50	
	1070.00	1085.00		1	15.00	6.50	6.80	6.65		99.75	
	1085.00	1100.00		1	15.00	6.80	7.00	6.90		103.50	
	1100.00	1107.00		1	7.00	7.00	7.60	7.30		51.10	
	1107.00	1115.00		1	8.00	7.60	7.30	7.45		59.60	
	1115.00	1123.00		1	8.00	7.30	7.20	7.25		58.00	
	1123.00	1127.00		1	4.00	7.20	8.85	8.03		32.10	
Approach work(at Agrahara Mn rd)											
	0.00	15.00		1	15.00	4.30	6.20	5.25		78.75	
	15.00	18.00		1	3.00	6.20	11.30	8.75		26.25	
	18.00	25.00		1	7.00	11.30	8.10	9.70		67.90	
	25.00	36.00		1	11.00	8.10	5.70	6.90		75.90	
Agrahara Babadavane											
5th Mn Road connected to Agrahara Mn rd											
	0.00	3.00		1	3.00	7.20	4.80	6.00		18.00	
	3.00	15.00		1	12.00	4.80	4.80	4.80		57.60	
	15.00	22.50		1	7.50	4.80	4.45	4.63		34.69	1682.39
Total Quantity										20603.28	Sqm
17	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160.I No-21.17.6)										
	Tack Coat for DBM										
	Agrahara Layout Main Road										
	GK Road to Agrahara Main Rd										
		0.00	1.50		0	0.00	0.00	0.00	0.00	0.05	0.00
	1.50	15.00		1	13.50	3.75	4.10	3.93	0.05	2.65	
	15.00	30.00		1	15.00	4.10	3.75	3.93	0.05	2.94	5.59

Tejus Consultants



Assistant Engineer
20.00.20

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	30.00	45.00		1	15.00	3.75	3.35	3.55	0.05	2.66	
	45.00	60.00		1	15.00	3.35	3.40	3.38	0.05	2.53	
	60.00	75.00		1	15.00	3.40	3.70	3.55	0.05	2.66	
	75.00	90.00		1	15.00	3.70	2.80	3.25	0.05	2.44	
	90.00	105.00		1	15.00	2.80	3.60	3.20	0.05	2.40	
	105.00	120.00		1	15.00	3.60	3.20	3.40	0.05	2.55	
	120.00	125.20		1	5.20	3.20	4.20	3.70	0.05	0.96	
	125.20	130.00		1	4.80	4.20	3.00	3.60	0.05	0.86	
	130.00	145.00		1	15.00	3.00	3.20	3.10	0.05	2.33	
	145.00	160.00		1	15.00	3.20	3.40	3.30	0.05	2.48	
	160.00	175.00		1	15.00	3.40	3.90	3.65	0.05	2.74	
	175.00	190.00		1	15.00	3.90	2.95	3.43	0.05	2.57	
	190.00	205.00		1	15.00	2.95	3.10	3.03	0.05	2.27	
	205.00	220.00		1	15.00	3.10	3.10	3.10	0.05	2.33	
	220.00	235.00		1	15.00	3.10	3.00	3.05	0.05	2.29	
	235.00	250.00		1	15.00	3.00	3.00	3.00	0.05	2.25	
	250.00	263.00		1	13.00	3.00	3.90	3.45	0.05	2.24	
	263.00	271.00		1	8.00	3.90	3.30	3.60	0.05	1.44	
	271.00	285.00		1	14.00	3.30	3.20	3.25	0.05	2.28	
	285.00	300.00		1	15.00	3.20	3.20	3.20	0.05	2.40	
	300.00	315.00		1	15.00	3.20	3.30	3.25	0.05	2.44	
	315.00	330.00		1	15.00	3.30	3.60	3.45	0.05	2.59	
	330.00	345.00		1	15.00	3.60	3.60	3.60	0.05	2.70	
	345.00	360.00		1	15.00	3.60	3.20	3.40	0.05	2.55	
	360.00	375.00		1	15.00	3.20	3.50	3.35	0.05	2.51	
	375.00	390.00		1	15.00	3.50	3.75	3.63	0.05	2.72	
	390.00	405.00		1	15.00	3.75	5.60	4.68	0.05	3.51	
	405.00	420.00		1	15.00	5.60	6.00	5.80	0.05	4.35	
	420.00	429.00		1	9.00	6.00	3.50	4.75	0.05	2.14	
	429.00	445.00		1	16.00	3.50	3.70	3.60	0.05	2.88	
	445.00	460.00		1	15.00	3.70	3.50	3.60	0.05	2.70	
	460.00	472.00		1	12.00	3.50	4.30	3.90	0.05	2.34	
	472.00	476.00		1	4.00	4.30	3.80	4.05	0.05	0.81	
	476.00	485.00		1	9.00	3.80	4.70	4.25	0.05	1.91	
	485.00	489.50		1	4.50	4.70	4.20	4.45	0.05	1.00	
	489.50	500.00		1	10.50	4.20	3.80	4.00	0.05	2.10	
	500.00	504.00		1	4.00	3.80	4.35	4.08	0.05	0.82	
	504.00	510.00		1	6.00	4.35	4.20	4.28	0.05	1.28	
	510.00	525.00		1	15.00	4.20	3.90	4.05	0.05	3.04	
	525.00	540.00		1	15.00	3.90	3.80	3.85	0.05	2.89	
	540.00	547.00		1	7.00	3.80	5.20	4.50	0.05	1.58	
	547.00	556.00			9.00	5.20	5.50	5.35	0.05	2.41	
	556.00	568.00			12.00	5.50	4.80	5.15	0.05	3.09	
	568.00	580.00			12.00	4.80	4.00	4.40	0.05	2.64	101.64

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	580.00	599.00		1	19.00	4.00	4.90	4.45	0.05	4.23	
	599.00	600.00		1	1.00	4.90	7.20	6.05	0.05	0.30	
	600.00	615.00		1	15.00	7.20	6.20	6.70	0.05	5.03	
	615.00	630.00		1	15.00	6.20	6.10	6.15	0.05	4.61	
	630.00	645.00		1	15.00	6.10	6.10	6.10	0.05	4.58	
	645.00	664.00		1	19.00	6.10	3.50	4.80	0.05	4.56	
	664.00	680.00		1	16.00	3.50	3.70	3.60	0.05	2.88	
	680.00	695.00		1	15.00	3.70	3.60	3.65	0.05	2.74	
	695.00	710.00		1	15.00	3.60	3.50	3.55	0.05	2.66	
	710.00	725.00		1	15.00	3.50	3.70	3.60	0.05	2.70	
	725.00	740.00		1	15.00	3.70	3.50	3.60	0.05	2.70	
	740.00	755.00		1	15.00	3.50	3.10	3.30	0.05	2.48	
	755.00	770.00		1	15.00	3.10	3.40	3.25	0.05	2.44	
	770.00	785.00		1	15.00	3.40	3.60	3.50	0.05	2.63	
	785.00	800.00		1	15.00	3.60	3.30	3.45	0.05	2.59	
	800.00	815.00		1	15.00	3.30	3.30	3.30	0.05	2.48	
	815.00	830.00		1	15.00	3.30	3.20	3.25	0.05	2.44	
	830.00	845.00		1	15.00	3.20	3.50	3.35	0.05	2.51	
	845.00	860.00		1	15.00	3.50	3.50	3.50	0.05	2.63	
	860.00	875.00		1	15.00	3.50	3.50	3.50	0.05	2.63	
	875.00	890.00		1	15.00	3.50	3.30	3.40	0.05	2.55	
	890.00	894.50		1	4.50	3.30	5.50	4.40	0.05	0.99	
	894.50	896.50		1	2.00	5.50	3.30	4.40	0.05	0.44	
	896.50	910.00		1	13.50	3.30	3.50	3.40	0.05	2.30	
	910.00	925.00		1	15.00	3.50	3.70	3.60	0.05	2.70	
	925.00	940.00		1	15.00	3.70	3.50	3.60	0.05	2.70	
	940.00	955.00		1	15.00	3.50	3.70	3.60	0.05	2.70	
	955.00	970.00		1	15.00	3.70	3.75	3.73	0.05	2.79	
	970.00	985.00		1	15.00	3.75	3.80	3.78	0.05	2.83	
	985.00	1000.00		1	15.00	3.80	3.40	3.60	0.05	2.70	
	1000.00	1015.00		1	15.00	3.40	3.50	3.45	0.05	2.59	
	1015.00	1030.00		1	15.00	3.50	3.60	3.55	0.05	2.66	
	1030.00	1044.00		1	14.00	3.60	4.20	3.90	0.05	2.73	
	1044.00	1060.00		1	16.00	4.20	4.10	4.15	0.05	3.32	
	1060.00	1075.00		1	15.00	4.10	4.30	4.20	0.05	3.15	
	1075.00	1085.00		1	10.00	4.30	6.20	5.25	0.05	2.63	
	1085.00	1087.00		1	2.00	6.20	3.90	5.05	0.05	0.51	
	1087.00	1092.00		1	5.00	3.90	5.00	4.45	0.05	1.11	
	1092.00	1096.00		1	4.00	5.00	3.90	4.45	0.05	0.89	
	1096.00	1110.00		1	14.00	3.90	4.00	3.95	0.05	2.77	
	1110.00	1120.00		1	10.00	4.00	4.20	4.10	0.05	2.05	
	1120.00	1127.00		1	7.00	4.20	4.60	4.40	0.05	1.54	
										108.42	

Tejus Consultants



Assistant Engineer
20.05.2020

Assistant Executive Engineer

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05
Byatarayanapura sub division

Byatarayanapura sub division											
BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks
	Chainage										
	Approach work(at Agrahara Mn rd)										
	0.00	9.00		1	9.00	3.30	2.20	2.75	0.05	1.24	
	9.00	20.00		1	11.00	2.20	2.10	2.15	0.05	1.18	
	20.00	30.00		1	10.00	2.10	2.30	2.20	0.05	1.10	
	For Profile										
				1	2.40			2.10	0.05	0.25	
				1	2.60			1.80	0.05	0.23	
				1	4.80			1.80	0.05	0.43	
				1	4.70			1.80	0.05	0.42	
				1	8.00			1.60	0.05	0.64	
				1	3.30			1.70	0.05	0.28	
				1	2.50			1.60	0.05	0.20	5.98
								Total Quantity		221.64	Cum



Tejus Consultants



Assistant Engineer

Assistant Executive Engineer



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work: Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

2.Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.

DETAILED-MEASUREMENT

THIRD & PART BILL



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore -560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Bytarayanapura Sub Division

Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division

[illegible][illegible]

13	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)			
----	--	--	--	--

[illegible]

14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglSqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.158, I.No.21.6 of PW,P&IWTD SR 2018-19)				
----	--	--	--	--	--

Qty vide Pre measurement sheet page no .												
				Page	01 to	8	Total Quantity	11972.22	Sqm	29.00	3,47,194.00	

15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P No 158 I No 21.2 of PW P&I WTD SR 2018-19)				
----	---	--	--	--	--

Qty vide Pre measurement sheet page no .												
				page	8 to 10	Total Quantity	3942.50	Sqm	6.00	23,655.00		

16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 Sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.158 I.No.21.7 of PW P&I WTD SR of 2018-19)			
----	--	--	--	--

Qty vide Pre measurement sheet page no.		10 to 19		Total Quantity	20603.28	Sqm	12.00	2,47,239.00
---	--	----------	--	----------------	----------	-----	-------	-------------

Assistant Engineer

Assistant Executive Engineer

ie of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub
ion

DQ n No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	Chainage												
	120.00	135.00		1	15.00	5.30	5.60	5.45	0.04	3.27			
	135.00	144.00		1	9.00	5.60	5.60	5.60	0.04	2.02			
	144.00	146.30		1	2.30	5.60	6.90	6.25	0.04	0.58			
	146.30	151.00		0	0.00	0.00	0.00	0.00	0.04	0.00			
	151.00	153.00		1	2.00	7.00	5.30	6.15	0.04	0.49			
	153.00	165.00		1	12.00	5.30	5.50	5.40	0.04	2.59			
	165.00	190.00		1	25.00	5.50	5.50	5.50	0.04	5.50			
	190.00	192.00		1	2.00	5.50	5.20	5.35	0.04	0.43			
	192.00	195.00		1	3.00	5.20	5.10	5.15	0.04	0.62			
	195.00	202.00		1	7.00	5.10	5.50	5.30	0.04	1.48			
	202.00	210.00		1	8.00	5.50	5.60	5.55	0.04	1.78			
	210.00	225.00		1	15.00	5.60	5.60	5.60	0.04	3.36			
	225.00	240.00		1	15.00	5.60	5.80	5.70	0.04	3.42			
	240.00	249.00		1	9.00	5.80	5.60	5.70	0.04	2.05			
Manhole Deductions													
	MH-1 @Ch:9.4			-1				0.64	0.04	-0.03			
	MH-2 @Ch:36.4			-1				0.64	0.04	-0.03			
	MH-3 @Ch:64.5			-1				0.64	0.04	-0.03			
	MH-4 @Ch:95.2			-1				0.64	0.04	-0.03			
	MH-5 @Ch:180			-1				2.01	0.04	-0.08			
	MH-6 @Ch:207			-1				2.01	0.04	-0.08			
	MH-7 @Ch:240			-1				2.01	0.04	-0.08			
8th c/s Rd MS nagara													
	0.00	1.50		0	0.00	0.00	0.00	0.00	0.04	0.00			
	1.50	15.00		1	13.50	6.00	5.80	5.90	0.04	3.19			
	15.00	30.00		1	15.00	5.80	5.80	5.80	0.04	3.48			
	30.00	45.00		1	15.00	5.80	5.45	5.63	0.04	3.38			
	45.00	60.00		1	15.00	5.45	5.40	5.43	0.04	3.26			
	60.00	75.00		1	15.00	5.40	5.15	5.28	0.04	3.17			
	75.00	90.00		1	15.00	5.15	5.30	5.23	0.04	3.14			
	90.00	105.00		1	15.00	5.30	5.20	5.25	0.04	3.15			
	105.00	120.00		1	15.00	5.20	5.30	5.25	0.04	3.15			
	120.00	135.00		1	15.00	5.30	5.15	5.23	0.04	3.14			
	135.00	140.00		1	5.00	5.15	5.60	5.38	0.04	1.08			
	140.00	145.00		1	5.00	5.60	6.80	6.20	0.04	1.24			
	145.00	150.80		0	0.00	0.00	0.00	0.00	0.04	0.00	1st Mn MS nagar		
	150.80	153.00		1	2.20	6.25	5.15	5.70	0.04	0.50			
	153.00	165.00		1	12.00	5.15	5.20	5.18	0.04	2.48			
	165.00	180.00		1	15.00	5.20	5.10	5.15	0.04	3.09			
	180.00	195.00		1	15.00	5.10	5.10	5.10	0.04	3.06			
	195.00	210.00		1	15.00	5.10	5.10	5.10	0.04	3.06			
	210.00	215.00		1	5.00	5.10	5.40	5.25	0.04	1.05			
	215.00	230.00		1	15.00	5.40	5.40	5.40	0.04	3.24			
	230.00	245.00		1	15.00	5.40	5.50	5.45	0.04	3.27			
	245.00	260.00		1	15.00	5.50	5.40	5.45	0.04	3.27			
	260.00	275.00		1	15.00	5.40	5.40	5.40	0.04	3.24			
	275.00	280.00		1	5.00	5.40	5.45	5.43	0.04	1.09			
	280.00	281.00		1	1.00	5.45	5.70	5.58	0.04	0.22			
Manhole Deductions													
	MH-1 @Ch:181.5							2.01	0.04	-0.08			

Tejus Consultants



Assistant Engineer

24/12/21

Assistant Executive Engineer
24/12/21

Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub

Q No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	Chainage											
	MH-2 @Ch:210		-1				2.01	0.04	-0.08			
	MH-3 @Ch:239.7		-1				2.01	0.04	-0.08			
	MH-4 @Ch:270.5		-1				2.01	0.04	-0.08			
9th c/s Rd MS nagara												
	0.00 1.50		0	0.00	0.00	0.00	0.00	0.04	0.00			
	1.50 15.00		1	13.50	5.20	4.90	5.05	0.04	2.73			
	15.00 30.00		1	15.00	4.90	5.30	5.10	0.04	3.06			
	30.00 45.00		1	15.00	5.30	5.30	5.30	0.04	3.18			
	45.00 60.00		1	15.00	5.30	5.40	5.35	0.04	3.21			
	60.00 75.00		1	15.00	5.40	4.90	5.15	0.04	3.09			
	75.00 90.00		1	15.00	4.90	4.80	4.85	0.04	2.91			
	90.00 105.00		1	15.00	4.80	4.90	4.85	0.04	2.91			
	105.00 120.00		1	15.00	4.90	4.80	4.85	0.04	2.91			
	120.00 135.00		1	15.00	4.80	4.45	4.63	0.04	2.78			
	135.00 143.00		1	8.00	4.45	4.60	4.53	0.04	1.45			
	143.00 145.00		1	2.00	4.60	5.80	5.20	0.04	0.42			
1st Main Rd MS nagara												
	0.00 5.00		1	5.00	5.00	5.00	5.00	0.04	1.00			
	5.00 6.00		1	1.00	5.00	3.85	4.43	0.04	0.18			
	6.00 15.00		1	9.00	3.85	4.90	4.38	0.04	1.58			
	15.00 25.00		1	10.00	4.90	4.50	4.70	0.04	1.88			
	25.00 38.00		1	13.00	4.50	4.85	4.68	0.04	2.43			
	38.00 43.00		1	5.00	4.85	5.60	5.23	0.04	1.05			
	43.00 47.00		1	4.00	5.60	4.65	5.13	0.04	0.82			
	47.00 56.00		1	9.00	4.65	4.80	4.73	0.04	1.70			
	56.00 70.00		1	14.00	4.80	4.60	4.70	0.04	2.63			
	70.00 75.00		1	5.00	4.60	5.60	5.10	0.04	1.02			
	75.00 85.00		1	10.00	5.60	5.20	5.40	0.04	2.16			
	85.00 100.00		1	15.00	5.20	5.30	5.25	0.04	3.15			
	100.00 108.00		1	8.00	5.30	5.70	5.50	0.04	1.76			
	108.00 115.00		1	7.00	5.70	5.10	5.40	0.04	1.51			
	115.00 130.00		1	15.00	5.10	6.45	5.78	0.04	3.47			
	130.00 149.70		1	19.70	6.45	4.40	5.43	0.04	4.27			
Manhole Deductions												
	MH-1 @Ch:77.2		-1				0.64	0.04	-0.03			
	MH-2 @Ch:133.2		-1				0.64	0.04	-0.03			
Connecting Rd to 9th c/s Rd MS nagara												
	0.00 2.00		1	2.00	5.50	4.50	5.00	0.04	0.40			
	2.00 15.00		1	13.00	4.50	4.40	4.45	0.04	2.31			
	15.00 33.20		1	18.20	4.40	5.10	4.75	0.04	3.46			
Manhole Deductions												
	MH-1 @Ch:2.3		-1				2.01	0.04	-0.08			
Connecting Rd to 1st Main Rd MS nagara												
	0.00 2.00		1	2.00	4.40	4.00	4.20	0.04	0.34			
	2.00 15.00		1	13.00	4.00	3.95	3.98	0.04	2.07			
	15.00 30.00		1	15.00	3.95	4.10	4.03	0.04	2.42			
	30.00 39.50		1	9.50	4.10	4.20	4.15	0.04	1.58			
Manhole Deductions												
	MH-2 @Ch:37.7		-1				2.01	0.04	-0.08			

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Item of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division

BOQ m No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	Chainage												
	2nd Main Rd MS nagara												
	0.00	2.00		1	2.00	7.10	8.40	7.75	0.04	0.62			
	2.00	6.00		1	4.00	8.40	8.20	8.30	0.04	1.33			
	6.00	8.00		1	2.00	8.20	7.80	8.00	0.04	0.64			
	8.00	15.00		1	7.00	7.80	7.60	7.70	0.04	2.16			
	15.00	30.00		1	15.00	7.60	6.70	7.15	0.04	4.29			
	30.00	45.00		1	15.00	6.70	7.40	7.05	0.04	4.23			
	45.00	49.00		1	4.00	7.40	6.90	7.15	0.04	1.14			
	49.00	60.00		1	11.00	6.90	7.15	7.03	0.04	3.09			
	60.00	75.00		1	15.00	7.15	7.40	7.28	0.04	4.37			
	75.00	79.50		1	4.50	7.40	7.30	7.35	0.04	1.32			
	Manhole Deductions												
	MH-1 @Ch:14			-1				0.64	0.04	-0.03			
	Connecting Rd to 2nd Mn MS nagara												
	0.00	2.00		1	2.00	6.00	5.70	5.85	0.04	0.47			
	2.00	15.00		1	13.00	5.70	5.50	5.60	0.04	2.91			
	15.00	30.00		1	15.00	5.50	5.55	5.53	0.04	3.32			
	30.00	45.00		1	15.00	5.55	5.40	5.48	0.04	3.29			
	45.00	60.00		1	15.00	5.40	5.15	5.28	0.04	3.17			
	60.00	75.00		1	15.00	5.15	5.40	5.28	0.04	3.17			
	75.00	90.00		1	15.00	5.40	5.50	5.45	0.04	3.27			
	90.00	105.00		1	15.00	5.50	5.50	5.50	0.04	3.30			
	105.00	120.00		1	15.00	5.50	5.20	5.35	0.04	3.21			
	120.00	135.00		1	15.00	5.20	5.10	5.15	0.04	3.09			
	135.00	150.00		1	15.00	5.10	5.50	5.30	0.04	3.18			
	150.00	165.00		1	15.00	5.50	5.70	5.60	0.04	3.36			
	165.00	178.00		1	13.00	5.70	6.00	5.85	0.04	3.04			
	178.00	186.00		1	8.00	6.00	5.80	5.90	0.04	1.89			
	186.00	200.00		1	14.00	5.80	6.20	6.00	0.04	3.36			
	200.00	215.00		1	15.00	6.20	5.70	5.95	0.04	3.57			
	215.00	227.00		1	12.00	5.70	5.75	5.73	0.04	2.75			
	227.00	229.50		1	2.50	5.75	7.10	6.43	0.04	0.64			
	Manhole Deductions												
	MH-1			-1				0.64	0.04	-0.03			
	MH-2			-1				0.64	0.04	-0.03			
	Connecting Rd-1 to MS Nagara 2nd Main End Road												
	0.00	2.00		1	2.00	5.50	5.10	5.30	0.04	0.42			
	2.00	15.00		1	13.00	5.10	4.70	4.90	0.04	2.55			
	15.00	30.00		1	15.00	4.70	4.60	4.65	0.04	2.79			
	30.00	45.00		1	15.00	4.60	4.80	4.70	0.04	2.82			
	45.00	60.00		1	15.00	4.80	4.90	4.85	0.04	2.91			
	60.00	75.00		1	15.00	4.90	5.10	5.00	0.04	3.00			
	75.00	90.00		1	15.00	5.10	5.00	5.05	0.04	3.03			
	90.00	110.00		1	20.00	5.00	4.90	4.95	0.04	3.96			
	110.00	125.00		1	15.00	4.90	4.80	4.85	0.04	2.91			
	125.00	140.00		1	15.00	4.80	4.80	4.80	0.04	2.88			
	140.00	155.00		1	15.00	4.80	4.60	4.70	0.04	2.82			
	155.00	170.00		1	15.00	4.60	4.90	4.75	0.04	2.85			
	170.00	185.00		1	15.00	4.90	5.15	5.03	0.04	3.02			
	185.00	200.00		1	15.00	5.15	5.10	5.13	0.04	3.08			
	200.00	202.00		1	2.00	5.10	5.10	5.10	0.04	0.41			

Tejus Consultants


Assistant Engineer

Assistant Executive Engineer

Item of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division

Sl. No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	202.00 225.00		1	23.00	5.10	5.90	5.50	0.04	5.06			
	225.00 228.00		1	3.00	5.90	6.60	6.25	0.04	0.75			
	228.00 235.50		1	7.50	6.60	8.75	7.68	0.04	2.30			
	Manhole Deductions											
	MH-1		-1				0.64	0.04	-0.03			
	MH-2		-1				0.64	0.04	-0.03			
	MH-3		-1				0.64	0.04	-0.03			
	MH-4		-1				0.64	0.04	-0.03			
	MH-4		-1				0.64	0.04	-0.03			
	Approach Road		1	3.50			2.00	0.04	0.28			
	Agrahara Layout Main Road											
	GK Road to Agrahara Main Rd											
	0.00 1.50		0	0.00	0.00	0.00	0.00	0.04	0.00			
	1.50 15.00		1	13.50	8.20	7.60	7.90	0.04	4.27			
	15.00 30.00		1	15.00	7.60	7.70	7.65	0.04	4.59			
	30.00 45.00		1	15.00	7.70	8.20	7.95	0.04	4.77			
	45.00 60.00		1	15.00	8.20	8.00	8.10	0.04	4.86			
	60.00 75.00		1	15.00	8.00	8.00	8.00	0.04	4.80			
	75.00 90.00		1	15.00	8.00	6.90	7.45	0.04	4.47			
	90.00 105.00		1	15.00	6.90	5.90	6.40	0.04	3.84			
	105.00 120.00		1	15.00	5.90	6.50	6.20	0.04	3.72			
	120.00 133.00		1	13.00	6.50	7.70	7.10	0.04	3.69			
	133.00 141.00		1	8.00	7.70	7.00	7.35	0.04	2.35			
	141.00 165.00		1	24.00	7.00	6.00	6.50	0.04	6.24			
	165.00 180.00		1	15.00	6.00	7.30	6.65	0.04	3.99			
	180.00 186.00		1	6.00	7.30	6.45	6.88	0.04	1.65			
	186.00 200.00		1	14.00	6.45	6.40	6.43	0.04	3.60			
	200.00 215.00		1	15.00	6.40	6.80	6.60	0.04	3.96			
	215.00 230.00		1	15.00	6.80	6.55	6.68	0.04	4.01			
	230.00 245.00		1	15.00	6.55	6.60	6.58	0.04	3.95			
	245.00 260.00		1	15.00	6.60	6.60	6.60	0.04	3.96			
	260.00 275.00		1	15.00	6.60	7.20	6.90	0.04	4.14			
	275.00 290.00		1	15.00	7.20	6.70	6.95	0.04	4.17			
	290.00 305.00		1	15.00	6.70	7.45	7.08	0.04	4.25			
	305.00 320.00		1	15.00	7.45	7.40	7.43	0.04	4.46			
	320.00 335.00		1	15.00	7.40	6.60	7.00	0.04	4.20			
	335.00 350.00		1	15.00	6.60	5.60	6.10	0.04	3.66			
	350.00 365.00		1	15.00	5.60	6.70	6.15	0.04	3.69			
	365.00 380.00		1	15.00	6.70	6.40	6.55	0.04	3.93			
	380.00 395.00		1	15.00	6.40	6.20	6.30	0.04	3.78			
	395.00 410.00		1	15.00	6.20	6.15	6.18	0.04	3.71			
	410.00 425.00		1	15.00	6.15	6.90	6.53	0.04	3.92			
	425.00 440.00		1	15.00	6.90	7.00	6.95	0.04	4.17			
	440.00 455.00		1	15.00	7.00	6.70	6.85	0.04	4.11			
	455.00 470.00		1	15.00	6.70	6.90	6.80	0.04	4.08			
	470.00 485.00		1	15.00	6.90	6.20	6.55	0.04	3.93			
	485.00 500.00		1	15.00	6.20	6.80	6.50	0.04	3.90			
	500.00 515.00		1	15.00	6.80	6.80	6.80	0.04	4.08			
	515.00 530.00		1	15.00	6.80	7.00	6.90	0.04	4.14			
	530.00 545.00		1	15.00	7.00	6.60	6.80	0.04	4.08			
	545.00 560.00		1	15.00	6.60	6.95	6.78	0.04	4.07			

Tejus Consultants



Assistant Engineer

Detailed Measurements

Division
 Name of Work : - Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub

BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/ Remarks	Rate	Amount
	560.00 575.00		1	15.00	6.95	6.40	6.68	0.04	4.01			
	575.00 589.00		1	14.00	6.40	7.00	6.70	0.04	3.75			
	589.00 597.00		1	8.00	7.00	7.30	7.15	0.04	2.29			
	597.00 610.00		1	13.00	7.30	6.20	6.75	0.04	3.51			
	610.00 625.00		1	15.00	6.20	6.40	6.30	0.04	3.78			
	625.00 640.00		1	15.00	6.40	6.20	6.30	0.04	3.78			
	640.00 655.00		1	15.00	6.20	6.00	6.10	0.04	3.66			
	655.00 670.00		1	15.00	6.00	6.20	6.10	0.04	3.66			
	670.00 685.00		1	15.00	6.20	6.50	6.35	0.04	3.81			
	685.00 700.00		1	15.00	6.50	6.40	6.45	0.04	3.87			
	700.00 715.00		1	15.00	6.40	6.00	6.20	0.04	3.72			
	715.00 730.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	730.00 745.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	745.00 760.00		1	15.00	6.00	5.80	5.90	0.04	3.54			
	760.00 775.00		1	15.00	5.80	6.20	6.00	0.04	3.60			
	775.00 790.00		1	15.00	6.20	6.10	6.15	0.04	3.69			
	790.00 805.00		1	15.00	6.10	6.20	6.15	0.04	3.69			
	805.00 820.00		1	15.00	6.20	5.60	5.90	0.04	3.54			
	820.00 835.00		1	15.00	5.60	5.90	5.75	0.04	3.45			
	835.00 850.00		1	15.00	5.90	6.20	6.05	0.04	3.63			
	850.00 865.00		1	15.00	6.20	6.10	6.15	0.04	3.69			
	865.00 880.00		1	15.00	6.10	5.90	6.00	0.04	3.60			
	880.00 895.00		1	15.00	5.90	5.70	5.80	0.04	3.48			
	895.00 910.00		1	15.00	5.70	6.10	5.90	0.04	3.54			
	910.00 925.00		1	15.00	6.10	5.90	6.00	0.04	3.60			
	925.00 940.00		1	15.00	5.90	6.10	6.00	0.04	3.60			
	940.00 955.00		1	15.00	6.10	6.30	6.20	0.04	3.72			
	955.00 970.00		1	15.00	6.30	6.30	6.30	0.04	3.78			
	970.00 985.00		1	15.00	6.30	6.30	6.30	0.04	3.78			
	985.00 1000.00		1	15.00	6.30	6.30	6.30	0.04	3.78			
	1000.00 1015.00		1	15.00	6.30	6.40	6.35	0.04	3.81			
	1015.00 1030.00		1	15.00	6.40	6.30	6.35	0.04	3.81			
	1030.00 1045.00		1	15.00	6.30	6.50	6.40	0.04	3.84			
	1045.00 1060.00		1	15.00	6.50	6.80	6.65	0.04	3.99			
	1060.00 1070.00		1	10.00	6.80	6.50	6.65	0.04	2.66			
	1070.00 1085.00		1	15.00	6.50	6.80	6.65	0.04	3.99			
	1085.00 1100.00		1	15.00	6.80	7.00	6.90	0.04	4.14			
	1100.00 1107.00		1	7.00	7.00	7.60	7.30	0.04	2.04			
	1107.00 1115.00		1	8.00	7.60	7.30	7.45	0.04	2.38			
	1115.00 1123.00		1	8.00	7.30	7.20	7.25	0.04	2.32			
	1123.00 1127.00		1	4.00	7.20	8.85	8.03	0.04	1.28			
Approach work(at Agrahara Mn rd)												
	0.00 15.00		1	15.00	4.30	6.20	5.25	0.04	3.15			
	15.00 18.00		1	3.00	6.20	11.30	8.75	0.04	1.05			
	18.00 25.00		1	7.00	11.30	8.10	9.70	0.04	2.72			
	25.00 36.00		1	11.00	8.10	5.70	6.90	0.04	3.04			
Agrahara Babadavane												
5th Mn Road connected to Agrahara Mn rd												
	0.00 3.00		1	3.00	7.20	4.80	6.00	0.04	0.72			
	3.00 15.00		1	12.00	4.80	4.80	4.80	0.04	2.30			
	15.00 22.50		1		4.80	4.45	4.63	0.04	1.39			
									157.38			
Total Quantity									646.82	Cum	8,613.76	55,71,558.00

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Sl. No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per Sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)											
	6th c/s Rd MS nagara											
	Edge Line		2	146.80'			0.10'		29.36			
	Centre Line		0.50	146.80'			0.10'		7.34			
	7th c/s Rd MS nagara											
	Edge Line		2	244.30'			0.10'		48.86			
	Centre Line		0.50	244.30'			0.10'		12.22			
	8th c/s Rd MS nagara											
	Edge Line		2	273.70'			0.10'		54.74			
	Centre Line		0.50	273.70'			0.10'		13.69			
	9th c/s Rd MS nagara											
	Edge Line		2	143.50'			0.10'		28.70			
	Centre Line		0.50	143.50'			0.10'		7.18			
	1st Main Rd MS nagara											
	Edge Line		2	149.70'			0.10'		29.94			
	Centre Line		0.50	149.70'			0.10'		7.49			
	Connecting Rd to 9th c/s Rd MS nagara											
	Edge Line		2	33.20'			0.10'		6.64			
	Centre Line		0.50	33.20'			0.10'		1.66			
	Connecting Rd to 1st Main Rd MS nagara											
	Edge Line		2	39.50'			0.10'		7.90			
	Centre Line		0.50	39.50'			0.10'		1.98			
	2nd Main Rd MS nagara											
	Edge Line		2	79.50'			0.10'		15.90			
	Centre Line		0.50	79.50'			0.10'		3.98			
	Connecting Rd to 2nd Mn MS nagara											
	Edge Line		2	229.50'			0.10'		45.90			
	Centre Line		0.50	229.50'			0.10'		11.48			
	Connecting Rd-1 to MS Nagara 2nd Main End Road											
	Edge Line		2	235.50'			0.10'		47.10			
	Centre Line		0.50	235.50'			0.10'		11.78			
	Agrahara Layout Main Road											
	GK Road to Agrahara Main Rd											
	Edge Line		2	1125.50'			0.10'		225.10			
	Centre Line		0.50	1125.50'			0.10'		56.28			
	5th Mn Road connected to Agrahara Mn rd											
	Edge Line		2	22.50'			0.10'		4.50			
	Centre Line		0.50	22.50'			0.10'		1.13			
	Total Quantity								680.80	Sqm	458.00	3,11,806.00
											Total Amount	81,65,521.00
											Add 12% GST	979862.52
											Grand Total Amount	9145383.52

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner